

GOVERNMENT OF GOA  
OFFICE OF THE ASSISTANT ENGINEER  
SUB DIVISION III (SOUTH),  
QUALITY CONTROL LABORATORY,  
WATER RESOURCES DEPARTMENT,  
GOGAL, MARGAO- GOA.

**PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:**

**Name of work:-**Construction of foot bridge across distributor D1 canal at SIP at Ch.4.450 km at Goval- Sheldem in Quepem – Goa.

**Type of Cement:** Ordinary Portland cement **Brand / Grade:** JK /43 grade

**Source of receipt:** Assistant Engineer, SD I, WD XIV, WRD, Quepem- Goa.

**Ref. Letter No:** WRD/WD XIV/SD I/W.F. /2022-23/44. **Dated:** 25-05-2022

**Qty. Represented:** To be tested for Providing and laying RCC 1:1:1/2:3

**L.S. No:** F.143/08/2021.

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 90 micron sieve)	3 %	Not more than 10%
2	Setting Time in (Minutes)		
	i) Initial	160 minutes	Not less than 30 Min
	ii) Final.	288 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm <sup>2</sup>		
	i) 72 hrs. ±1 hrs.	396.66 Kg/cm <sup>2</sup>	Not less than 230.0Kg/cm <sup>2</sup>
	ii) 168 hrs. ±2hrs	466.66 Kg/cm <sup>2</sup>	Not less than 330.0Kg/cm <sup>2</sup>
	iii) 672 hrs. ±4 hrs	546.66 Kg/cm <sup>2</sup>	Not less than 430.0Kg/cm <sup>2</sup>
4	Consistency of cement.	28 %	

To,  
The Asst. Engineer.SD I, WD XIV, WRD, Quepem- Goa.

C.W.C. Submitted to:

2. The Exe. Eng. W.D. XI, WRD, Rawanfod– Goa.
3. Office file.

**Junior Engineer**

**Assistant Engineer**