

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER,
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Improvement to existing storage Irrigation tank in Sy.No. 154/1,
Kulanwada, Savoi Verem in Priol Constituency of Ponda Taluka.

Type of Cement: Ordinary Portland cement **Brand / Grade:** Jyoti /43 grade

Source of receipt: Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.

Ref. Letter No: WRD/WD XI/ SD IV/F.CF/167/2025-26. **Dated:** 27-05-2025.

Qty. Represented:

L.S. No: F. 201/10/2024

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	4%	Not more than 10%
2	Setting Time in (Minutes) xxxv) Initial	184minutes	Not less than 30 Min
	xxxvi) Final.	286minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ²		
	i) 72 hrs. ±1 hrs.	366.66Kg/cm ²	Not less than 230.0Kg/cm ²
	ii) 168 hrs. ±2hrs	436.66Kg/cm ²	Not less than 330.0Kg/cm ²
	iii) 672 hrs. ±4 hrs	512.22Kg /cm ²	Not less than 430.0Kg/cm ²
4	Consistency of cement.	28%	

To,

The Asst. Engineer.SD IV, WD XI, WRD, Ponda- Goa.

C.W.C. Submitted to:

2. The Exe. Eng. W.D. XI, WRD, Rawanfond- Goa.
3. S.W.II, CPO, WRD, Sinchai Bhavan , Alto, Porvorim – Goa.
4. Office file.

Junior Engineer

Assistant Engineer