

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF.18-2022 /187 /2022-23.

Dated:31/03/2023

Name of the Work: Improvement and development of nallah from St.Ann's convent to Ponda road at Raidor in V.P. Quelossim in Cortalim Constituency.

Sample Sent by: Assistant Engineer , SD II , WD II , WRD , Gogol- Margao- Goa.

Letter No: WRD /SD II/WD II/F. 03/134/2022-23.

Dated:- 4/10/2022

Received on: 22-11-2022

Date of Testing 12/12/2022

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.18/01/2022	Coarse Sand	FM Silt & Clay Grading	2.368 2.00% Zone III	2.3 to 3.1 Upto 5% Zone I to III	
F.18/02/2022	Metal Sand	FM Silt & Clay Grading	2.004 1.40% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.18/03/2022	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.18/04/2022	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD II, WD II , WRD Gogol- Margao- Goa.
- 2) The Executive Engineer, Works Division II, WRD, Rawanfond- Goa.
- 3) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 4) Office File.