

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF. 07 -Oct-2023 /2023-24/233

Dated:08/11/23

Name of the Work: Construction of RHS side protection wall at Cortalim Velipwada V.P. Uguem in Sanguem Taluka.

Sample Sent by: Assistant Engineer , SD I , WD XII , WRD , Pajimol- Sanguem - Goa.

Letter No: WRD/SD I/ WD XII/F.47/174/2023-24.

Dated:- 06-11-2023.

Received on: 6/11/2023

Date of Testing 7/11/2023

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.07/01/2023	Coarse Sand	FM Silt & Clay Grading	2.664 2.80% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F.07/02/2023	Metal Sand	FM Silt & Clay Grading	2.988 2.00% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.07/03/2023	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.07/04/2023	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD I, WD XII, WRD, Pajimol- Sanguem- Goa.
 - 2) The Executive Engineer, Works Division XII, WRD, Gogol- Margao- Goa.
 - 3) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
 - 4) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
 - 5) Office File.