

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Protection wall to nallah in Sy.No. 235/2 at Daushire Usgao in Ponda Taluka.

SAMPLE SENT BY: AE, SD IV, WD XI, WRD, Ponda- Goa.

NAME OF THE AGENCY

TESTING PERIOD

28 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
1.1	F.32/46/2021						124.44		No. WRD/WD XI/ SD IV/ F.410/413/2021-22. DATED: 21-12-2021
	F.32/47/2021	14-12-2021	11/1/2022	Foundation Ch. 0.00 m to 30.00 m	1.3.6	100 kg/cm2	124.44	125.92	
	F.32/48/2021						128.89		
1.2	F.32/49/2021						128.89		do
	F.32/50/2021	14-12-2021	11/1/2022	Foundation Ch. 0.00 m to 30.00 m	1.3.6	100 kg/cm2	128.89	127.41	
	F.32/51/2021						124.44		
2.1	F.32/52/2021						128.89		do
	F.32/53/2021	15-12-2021	12/1/2022	Foundation Ch. 30.00 m to 60.00 m	1.3.6	100 kg/cm2	124.44	127.41	
	F.32/54/2021						128.89		
2.2	F.32/55/2021						124.44		do
	F.32/56/2021	15-12-2021	12/1/2022	Foundation Ch. 30.00 m to 60.00 m	1.3.6	100 kg/cm2	128.89	125.92	
	F.32/57/2021						124.44		
3.1	F.32/58/2021						128.89		do
	F.32/59/2021	16-12-2021	13-01-2022	Foundation Ch. 60.00 m to 90.00 m	1.3.6	100 kg/cm2	128.89	127.41	
	F.32/60/2021						124.44		
3.3	F.32/61/2021						120.00		do
	F.32/62/2021	16-12-2021	13-01-2022	Foundation Ch. 60.00 m to 90.00 m	1.3.6	100 kg/cm2	124.44	121.48	
	F.32/63/2021						120.00		
4.1	F.32/64/2021						124.44		do
	F.32/66/2021	17-12-2021	14-01-2022	Foundation Ch. 90.00 m to 120.00 m	1.3.6	100 kg/cm2	128.89	125.92	
	F.32/67/2021			Above Foundation			124.44		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA
SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Protection wall to nallah in Sy.No. 235/2 at Daushire Usgao in Ponda Taluka.

SAMPLE SENT BY: AE, SD IV, WD XI, WRD, Ponda- Goa.

NAME OF THE AGENCY

TESTING PERIOD

28 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPOTION	REQUIRED STRENGTH	Comp sth in Kg/cm2	Avg. Comp Kg/cm2	LETTER No / DATED
4.2	F.32/68/2021						128.89		No. WRD/WD XI/ SD IV/
	F.32/69/2021	17-12-2021	14-01-2022	Foundation Ch. 90.00 m to 120.00 m	1.3.6	100 kg/cm2	128.89	127.41	F.410/413/2021-22.
	F.32/70/2021			Above Foundation			124.44		DATED: 21-12-2021
5.1	F.32/71/2021						128.89		
	F.32/72/2021	18-12-2021	15-01-2022	Above Foundation	1.3.6	100 kg/cm2	124.44	127.41	do
	F.32/73/2021						128.89		
5.2	F.32/74/2021						124.44		
	F.32/75/2021	18-12-2021	15-01-2022	Above Foundation	1.3.6	100 kg/cm2	128.89	125.92	do
	F.32/76/2021						124.44		
6.1	F.32/77/2021						128.89		
	F.32/78/2021	20-12-2021	17-01-2022	Above Foundation	1.3.6	100 kg/cm2	128.89	127.41	do
	F.32/79/2021						124.44		
6.2	F.32/80/2021						120.00		
	F.32/81/2021	20-12-2021	17-01-2022	Above Foundation	1.3.6	100 kg/cm2	124.44	121.48	do
	F.32/82/2021						120.00		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA

SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Protection wall to nallah in Sy.No. 235/2 at Daushire Usgao in Ponda Taluka.

SAMPLE SENT BY: AE, SD IV, WD XI, WRD, Ponda- Goa.

NAME OF THE AGENCY

TESTING PERIOD

28 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPORTION	REQUIRED STRENGTH	Comp sth in Kg/cm ²	Avg. Comp Kg/cm ²	LETTER No / DATED
7.1	F.32/113/2021						124.44		No. WRD/WD XI/ SD IV/ F.410/472/2021-22. DATED: 25-01-2022
	F.32/114/2021	18-01-2022	15-02-2022	Foundation Ch. 120.00 m to 160.00 m	1.3.6	100 kg/cm ²	128.89	127.41	
	F.32/115/2021						128.89		
7.2	F.32/116/2021						128.89		do
	F.32/117/2021	18-01-2022	15-02-2022	Foundation Ch. 120.00 m to 160.00 m	1.3.6	100 kg/cm ²	128.89	125.93	
	F.32/118/2021						120.00		
8.1	F.32/119/2021						128.89		do
	F.32/120/2021	19-01-2022	16-02-2022	Foundation Ch. 160.00 m to 200.00 m	1.3.6	100 kg/cm ²	128.89	128.89	
	F.32/121/2021			& Above Foundation			128.89		
8.2	F.32/122/2021						124.44		do
	F.32/123/2021	19-01-2022	16-02-2022	Foundation Ch. 160.00 m to 200.00 m	1.3.6	100 kg/cm ²	128.89	125.92	
	F.32/124/2021			& Above Foundation			124.44		
9.1	F.32/125/2021						128.89		do
	F.32/126/2021	20-01-2022	17-02-2022	Foundation Ch. 200.00 m to 220.00 m	1.3.6	100 kg/cm ²	128.89	127.41	
	F.32/127/2021			& horizontal middle belt			124.44		
9.2	F.32/128/2021						128.89		do
	F.32/129/2021	20-01-2022	17-02-2022	Foundation Ch. 200.00 m to 220.00 m	1.3.6	100 kg/cm ²	124.44	127.41	
	F.32/130/2021			& horizontal middle belt			128.89		
10.1	F.32/131/2021						124.44		do
	F.32/132/2021	21-01-2022	18-02-2022	Foundation Ch. 220.00 m to 250.00 m	1.3.6	100 kg/cm ²	128.89	127.41	
	F.32/133/2021			& horizontal middle belt			128.89		

JUNIOR ENGINEER.

ASSISTANT ENGINEER

GOVERNMENT OF GOA

SD III (QC) , WRD, GOGAL, MARGAO- GOA.

NAME OF THE WORK: Construction of Protection wall to nallah in Sy.No. 235/2 at Daushire Usgao in Ponda Taluka.

SAMPLE SENT BY: AE, SD IV, WD XI, WRD, Ponda- Goa.

NAME OF THE AGENCY

TESTING PERIOD

28 days.

REPORT NO	SAMPLE NOS.	CASTING DATE	TESTING DATE	LOCATION OF SAMPLE	MIX PROPORTION	REQUIRED STRENGTH	Comp sth in Kg/cm ²	Avg. Comp Kg/cm ²	LETTER No / DATED
10.2	F.32/134/2021						124.44		No. WRD/WD XI/ SD IV/
	F.32/135/2021	21-01-2022	18-02-2022	Foundation Ch. 220.00 m to 250.00 m	1.3.6	100 kg/cm ²	128.89	125.92	F.410/472/2021-22.
	F.32/136/2021			& horizontal middle belt			124.44		DATED: 25-01-2022
11	F.32/137/2021						128.89		
	F.32/138/2021	22-01-2022	19-02-2022	Horizontal top Belt	1.3.6	100 kg/cm ²	131.11	129.63	do
	F.32/139/2021						128.89		
12	F.32/140/2021						124.44		
	F.32/141/2021	24-01-2022	21-02-2022	Horizontal top Belt	1.3.6	100 kg/cm ²	128.89	127.41	do
	F.32/142/2021						128.89		

JUNIOR ENGINEER.

ASSISTANT ENGINEER