

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF.74-Oct-2022 /29 /2023-24.

Dated:06/04/2023

Name of the Work: - Stabilization to the right bank of nallah near Shree Betal temple in Village Codar Shiroda Constituency.

Sample Sent by:- Assistant Engineer , SD IV , WD XI , WRD , Ponda- Goa.

Letter No:- WRD/WD XI/ SD IV/F. CF/04/2023-24.

Dated:- 5/4/2023

Received on: 5/4/2023

Date of Testing: 6/4/2023

REPORT

Sr. No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.74/01/2022	Coarse Sand	FM Silt & Clay Grading	2.418 2.00% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F.74/02/2022	Metel Sand	FM Silt & Clay Grading	2.988 2.00% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.74/03/2022	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the20mm graded aggregate nominal size blend
F.74/04/2022	Aggregate- 12.5 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	20mm & 12.5 mm metal in 1:1 proportion.

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD IV, WD XI , WRD Ponda- Goa.
 - 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
 - 3) The Surveyor of Works,Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan,Alto Porvorim-Goa.
 - 4) Office File.