

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH/ W.F. 62-Oct-2023/2023-24/324

dated:7/2/2024

Name of the Work: Construction of 12 nos RCC shallow wells in Nuvem Constituency.

Sample Sent by: Assistant Engineer, SD III, WD III, WRD, Gogol- Margao -Goa

Letter No: No. 343/SDIII/ WD III/WRD/23-24/457.

Dated:- 5/2/2024

Received on: 5/2/2024

Date of Testing 7/2/2024

REPORT

Sr No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 62/01/2023	Coarse Sand	FM Silt & Clay Grading	2.368 2.00% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F. 62/02/2023	Metal Sand	FM Silt & Clay Grading	2.988 2.00% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 62/03/2023	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F. 62/04/2023	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD III, WD III, WRD, Gogol- Margao-Goa.
 - 2) Executive Engineer, WD XI, WRD, Rawanfond-Goa.
 - 3) Executive Engineer, WD III, WRD, Ponda -Goa.
 - 4) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
 - 5) Office File.