GOVERNMENT OF GOA WATER RESOURCES DEPARTMENT S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY

Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF. 68-Oct-2023 /2023-24/335

Dated:16/02/2024

Name of the Work: Providing flood control measures to the nallah at Deulwada in Village Betoda of Shiroda Constituency.

Sample Sent by: Assistant Engineer, SD IV, WD XI, WRD, Ponda - Goa.

Letter No: WRD/ WD XI/SD IV/F.566/646/2023-24.

Received on:

13-02-2024

Dated:- 13-02-2024

REPORT

Date of Testing 16-02-2024

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
		FM	2.578	2.3 to 3.1	
F.68/01/2023	Coarse Sand	Silt & Clay	1.20%	Upto 5%	
		Grading	Zone III	l to III Zone	
F.68/02/2023		FM	3.096	2.3 to 3.1	
	Metal Sand	Silt & Clay	4.60%	Upto 5%	
	(Washed)	Grading	Zone II	l to III Zone	
F.68/03/2023	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend
F.68/04/2023	Aggregate- 12.5 mm	Grading		As per IS-383:2016	20mm & 12.5 mm metal
					in 1:1 proportion.

Junior Engineer

Assistant Engineer

Copy submitted to 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.

2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.

3) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.

4) Office File.