

OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Annual maintenance and repairs to the water courses Nos. 8 to 18 of Minor M1 canal of main canal of SIP for the year 2024-25.

Type of Cement: Ordinary Portland cement **Brand / Grade:** Jyoti /43 grade

Source of receipt: Assistant Engineer, SD I, WD X, WRD, Quepem - Goa.

Ref. Letter No: WRD/ WD X/ SD I/ F. 55A/185/2024-25. **Dated:** 05-12-2024

Qty. Represented:

L.S. No: F. 43/04/2024.

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	4%	Not more than 10%
2	Setting Time in (Minutes)		
	ix) Initial	184minutes	Not less than 30 Min
	x) Final.	286minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ²		
	i) 72 hrs. ±1 hrs.	326.66Kg/cm ²	Not less than 230.0Kg/cm ²
	ii) 168 hrs. ±2hrs	433.33Kg/cm ²	Not less than 330.0Kg/cm ²
	iii) 672 hrs. ±4 hrs	506.66Kg /cm ²	Not less than 430.0Kg/cm ²
4	Consistency of cement.	28%	

To,

The Asst. Engineer.SD I, WD X, WRD, Quepem- Goa.

C.W.C. Submitted to:

1. The Exe. Eng. W.D. XI, WRD, Rawanfond– Goa.
2. S.W.II, CPO, WRD, Sinchai Bhavan , Alto, Porvorim – Goa.
3. Office file.

Junior Engineer

Assistant Engineer