

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF. 167-Oct-2023 / 51 /2024-25.

Dated: 22/04/24

Name of the Work: Restoration and Beautification of Nuem Cola Spring in Quepem Constituency.

Sample Sent by: Assistant Engineer , SD V , WD XII , WRD , Quepem- Goa.

Letter No: WRD /SD V/WD XII/F. 70/13/2024-25.

Dated:- 18-04-2024

Received on: 18-04-2024

Date of Testing 20-04-2024

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 167/01/2023	Coarse Sand	FM Silt & Clay Grading	2.843 2.20% Zone III	2.3 to 3.1 Upto 5% Zone I to III	
F.167/02/2023	Fine Sand	FM Silt & Clay Grading	2.091 1.30% Zone IV	< 2.3 Upto 5% Zone IV	
F. 167/03/2023	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F. 167/04/2023	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD V, WD XII, WRD, Quepem- Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) The Executive Engineer, Works Division XII, WRD, Gogol- Margao- Goa.
- 4) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
- 5) Office File.