

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF. 95-Oct-2025 / 517 / 2025-26.

dated: 12/01/2026

Name of the Work: Improvement to Irrigation tank/ spring in Sy.No. 70 Village Candepar ward No.2 Panchame in V.P.
Curti - Khandepar in Ponda Constituency.

Sample Sent by: Assistant Engineer , SD IV, WD XI, WRD, Ponda- Goa.

Letter No: WRD/ WD XI/ SD IV/F.CF/640/2025-26.

Dated:- 7/1/2026

Received on: 7/1/2026

Date of Testing 12/1/2026

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F. 95/01/2025	Coarse Sand	FM Silt & Clay Grading	2.788 3.10% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F. 95/02/2025	Metal Sand (Washed)	FM Silt & Clay Grading	3.098 2.30% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 95/03/2025	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 12.5 mm metal in 1:1 proportion.
F. 95/04/2025	Aggregate- 12.5 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
- 4) Office File.