

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF. 84 -Oct-2022 /57/2023-24.

Dated:17/04/2023

Name of the Work: Improvement to nallah in Sy. No. 43/0 near Dharm Prabhu house in V.P. Aquem Baixo in Navelim Constituency

Sample Sent by: Assistant Engineer , SD I , WD II , WRD , Rawanfond - Margao - Goa.

Letter No: WRD/SD I/ WD II/F.Estt/1003/2022-23/.

Dated:- 30-03-2023

Received on: 13-04-2023

Date of Testing 15-04-2023

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.84/01/2022	Coarse Sand	FM Silt & Clay Grading	2.156 3.60% Zone III	2.3 to 3.1 Upto 5% I to III Zone	
F.84/02/2022	Metal Sand	FM Silt & Clay Grading	2.612 1.60% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F. 84/03/2022	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F. 84/04/2022	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD I, WD II, WRD, Rawanfond- Margao- Goa.
 - 2) The Executive Engineer, Works Division II, WRD, Rawanfond- Goa.
 - 3) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
 - 4) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
 - 5) Office File.