

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII /TECH/WF.14-Oct-2022 /77/ 2022-23.

dated: 17/12/2022

Name of the Work: Construction of protective bund of the bank of Sal river at Dongrim in Village Majorda in Nuvem Constituency of Salcete Taluka.

Sample Sent by: Assistant Engineer, SD I, WD II, WRD, Rawanfond -Goa

Letter No: NO. WRD/SD I/ WD II/F.Esst/510/2022-23.

Dated:- 25-11-2022

Received on: 25-11-2022

Date of Testing 28-11-2022

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.14/01/2022	Coarse Sand	FM Silt & Clay Grading	2.368 2.00% Zone III	2.3 to 3.1 Upto 5% Zone I to III	
F.14/02/2022	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.14/03/2022	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD II, WRD, Rawanfond-Goa.
- 2) The Executive Engineer, Works Division II, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD XI, WRD, Rawanfond-Goa.
- 4) The Surveyor of Works, Quality Control, C.P.O., Water Resources Dept., Sinchai Bhavan, Alto Porvorim-Goa.
- 5) Office File.