

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Providing urgent protective measures to the collapsed portion near the bandhara piers of Sarzora tank at Sarzora in Salcete Taluka.

Type of Cement: Ordinary Portland cement **Brand / Grade:** Ramco /43 grade

Source of receipt: Assistant Engineer, Sub Div. V, WD XII, WRD, Quepem- Goa

Ref. Letter No: WRD/SD V/ WD XII/F.15/129/2022-23. **Dated:** 22-09-2022.

Qty. Represented:

L.S. No: F. 150/05/2021

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	4 %	Not more than 10%
2	Setting Time in (Minutes) iii) Initial	188minutes	Not less than 30 Min
	iv) Final.	292minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ² i) 72 hrs. ±1 hrs.	366.66Kg/cm2	Not less than230.0Kg/cm2
	ii) 168 hrs. ±2 hrs	466.33 Kg/cm2	Not less than330.0Kg/cm2
	iii) 672 hrs. ±4 hrs	586.66 Kg/cm2	Not less than430.0Kg/cm2
4	Consistency of cement.	28 %	

To,
Assistant Engineer, Sub Div V, WD. XII,WRD, Quepem- Goa

C.W.C. Submitted to:

2. The Exe. Eng. W.D. XI, WRD, Rawanfond- Goa.
3. Office file.

Junior Engineer

Assistant Engineer