

GOVERNMENT OF GOA  
OFFICE OF THE ASSISTANT ENGINEER  
SUB DIVISION III (SOUTH),  
QUALITY CONTROL LABORATORY,  
WATER RESOURCES DEPARTMENT,  
GOGAL, MARGAO- GOA.

**PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:**

**Name of work:-** Stabilization and Development of nallah in Sy.No. 29 and 30 Karally Paroda in Salcete Taluka. (4<sup>th</sup> Call).

**Type of Cement:** Ordinary Portland cement **Brand / Grade:** JK /43 grade

**Source of receipt:** Assistant Engineer, SD I, WD II, WRD, Rawanfond –Goa

**Ref. Letter No:** No. WRD/SD I/WD II/F.Esst/21/2021-22/. **Dated:** 09-04-2021

**Qty. Represented:**

**L.S. No: 353/2021**

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	4 %	Not more than 10%
2	Setting Time in (Minutes) vii) Initial	160 minutes	Not less than 30 Min
	viii) Final.	288 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm <sup>2</sup> i) 72 hrs. ±1 hrs.	356.66 Kg/cm <sup>2</sup>	Not less than 230.0Kg/cm <sup>2</sup>
	ii) 168 hrs. ±2hrs	456.66 Kg/cm <sup>2</sup>	Not less than 330.0Kg/cm <sup>2</sup>
	iii) 672 hrs. ±4 hrs	533.33 Kg/cm <sup>2</sup>	Not less than 430.0Kg/cm <sup>2</sup>
4	Consistency of cement.	29 %	

To,  
The Asst. Engineer.SD I, WD II, WRD, Rawanfond-Goa.  
C.W.C. Submitted to:  
2. The Exe. Eng. W.D. XI, WRD, Rawanfond– Goa.  
3. Office file.