GOVERNMENT OF GOA OFFICE OF THE ASSISTANT ENGINEER SUB DIVISION III, WORKS DIVISION XI QUALITY CONTROL LABORATORY,(SOUTH), WATER RESOURCES DEPARTMENT, GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Construction of protection wall to the nallah side bank in Sy.No. 59/1 in Village Panchayat Nagoa in Nuvem Constituency of Salcete Taluka.

Type of Cement: Ordinary Portland cement Brand / Grade: Coromandel/43 grade

Source of receipt: Assistant Engineer, SD I, WD II, WRD, Rawanfond-Goa.

Ref. Letter No: WRD/SD I/ WD II/ F.Esst/79/2020-21. **Dated:** 30-04-2021.

Qty. Represented:

L.S. No: 392/2021

Physical Properties

Sr.	Description	Test results	Requirements as per I.S.
No			
1	Fineness. (% retained on 9		Not more than 10%
	micron sieve)	4 %	
2	Setting Time in (Minutes)		
	iii) Initial	196 minutes	Not less than 30 Min
	iv) Final.	290 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ²		
	i) 72 hrs. ±1 hrs.	363.33 Kg/cm2	Not less than 230.0Kg/cm2
	ii) 168 hrs. ±2hrs	466.66 Kg/cm2	Not less than 330.0Kg/cm2
	iii) 672 hrs. ±4 hrs	576.66 Kg/cm2	Not less than 430.0Kg/cm2
4	Consistency of cement.	28%	

Τo

The Asst. Engineer.SD I, WD II, WRD, Rawanfona - Goa.

C.W.C. Submitted to:

- 1. The Exe. Eng. W.D.XI, WRD, Rawanfond Goa.
- 2. Office file.

Junior Engineer

Assistant Engineer.