

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Construction of Open Type Bandharas across Caremol Nallah in Sy.No. 34/20 at Malkarne in Sanguem Taluka.

Type of Cement: Ordinary Portland cement **Brand / Grade:** Dalmia

Source of receipt: Assistant Engineer, SD I, WD XII, WRD, Pajimol- Goa.

Ref. Letter No. WRD/SD I/ WD XII/ F.47/280/2021-22. **Dated:** 05-01-2022.

Qty. Represented:

L.S. No: F.70/05/2021

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	3 %	Not more than 10%
2	Setting Time in (Minutes) xxxiii) Initial	178 minutes	Not less than 30 Min
	xxxiv) Final.	292 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ² i) 72 hrs. ±1 hrs.	346.66 Kg/cm ²	Not less than 230.0Kg/cm ²
	ii) 168 hrs. ±2hrs	436.66 Kg/cm ²	Not less than 330.0Kg/cm ²
	iii) 672 hrs. ±4 hrs	563.33Kg/cm ²	Not less than 430.0Kg/cm ²
4	Consistency of cement.	28 %	

To,
The Asst. Engineer.SD I, WD XII, WRD, Pajimol - Goa.
C.W.C. Submitted to:
2. The Exe. Eng. W.D. XII, WRD, Gogol- Margao- Goa.
3. Office file.

Junior Engineer

Assistant Engineer.