

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:-Urgent construction of retaining wall near house of Ambala Purohit ward No. 2 in V.P. Borim of Shiroda Constituency.

Type of Cement: Ordinary Portland cement **Brand / Grade:** JK

Source of receipt: Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.

Ref. Letter No: WRD/ WD XI/SD IV/ W.F.487/539/2021-22. **Dated:** 29-03-2022.

Qty. Represented:

L.S. No: F.124/10/2021

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	3 %	Not more than 10%
2	Setting Time in (Minutes) xv) Initial	164 minutes	Not less than 30 Min
	xvi) Final.	286 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ² i) 72 hrs. ±1 hrs.	346.66 Kg/cm ²	Not less than 230.0Kg/cm ²
	ii) 168 hrs. ±2hrs	466.66 Kg/cm ²	Not less than 330.0Kg/cm ²
	iii) 672 hrs. ±4 hrs	536.66 Kg/cm ²	Not less than 430.0Kg/cm ²
4	Consistency of cement.	29 %	

To,
The Asst. Engineer.SD IV, WD XI, WRD, Ponda - Goa.
C.W.C. Submitted to:
2. The Exe. Eng. W.D. XI, WRD, Rawanfnd- Goa.
3. Office file.

Junior Engineer

Assistant Engineer.