

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Development of water bodies in Sy.No.24-2 in Village Betalbatim in Nuvem Constituency of Salcete Taluka.

Type of Cement: Ordinary Portland cement **Brand / Grade:** Ramco

Source of receipt: Assistant Engineer, Sub Div. I, WD II, WRD, Rawanfond- Goa

Ref. Letter No: WRD/SD I/WD II/F.Estt/870/2021-22. **Dated:** 29-03-2022.

Qty. Represented:

L.S. No: F.138/04/2021

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	4 %	Not more than 10%
2	Setting Time in (Minutes)		
	i) Initial	188minutes	Not less than 30 Min
	ii) Final.	292minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ²		
	i) 72 hrs. ±1 hrs.	346.66Kg/cm ²	Not less than230.0Kg/cm ²
	ii) 168 hrs. ±2 hrs	446.66 Kg/cm ²	Not less than330.0Kg/cm ²
	iii) 672 hrs. ±4 hrs	566.66 Kg/cm ²	Not less than430.0Kg/cm ²
4	Consistency of cement.	28 %	

To,
Assistant Engineer, Sub Div I, WD. II,WRD, Rawanfond- Goa
C.W.C. Submitted to:
2. The Exe. Eng. W.D. XI, WRD, Rawanfond- Goa.
3. Office file.

Junior Engineer

Assistant Engineer