

GOVERNMENT OF GOA  
OFFICE OF THE ASSISTANT ENGINEER  
SUB DIVISION III (SOUTH),  
QUALITY CONTROL LABORATORY,  
WATER RESOURCES DEPARTMENT,  
GOGAL, MARGAO- GOA.

**PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:**

**Name of work:-** Improvement to Katcha canal for Shitte Paikpan at Cazur Village in V.P. Cavrem – Pirla in Sanguem Constituency.

**Type of Cement:** Ordinary Portland cement **Brand / Grade:** Ultra tech /43 grade

**Source of receipt:** Assistant Engineer, SD I, WD XII, WRD, Pajimol- Sanguem-Goa.

**Ref. Letter No:** WRD/SD I/ WD XII/F.47/295/2021-22. **Dated:** 01-02-2022.

**Qty. Represented:**

**L.S. No: F.98/05/2021**

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	4%	Not more than 10%
2	Setting Time in (Minutes) xxvii) Initial	178minutes	Not less than 30 Min
	xxviii) Final.	272minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm <sup>2</sup>		
	i) 72 hrs. ±1 hrs.	383.33Kg/cm <sup>2</sup>	Not less than 230.0Kg/cm <sup>2</sup>
	ii) 168 hrs. ±2hrs	456.66Kg/cm <sup>2</sup>	Not less than 330.0Kg/cm <sup>2</sup>
	iii) 672 hrs. ±4 hrs	596.66Kg/cm <sup>2</sup>	Not less than 430.0Kg/cm <sup>2</sup>
4	Consistency of cement.	29%	

To,  
The Asst. Engineer.SD I, WD XII, WRD, Pajimol- Sanguem - Goa.  
C.W.C. Submitted to:  
1. The Exe. Eng. W.D. XII, WRD, Gogol- Margao – Goa.  
2. Office file.

**Junior Engineer**

**Assistant Engineer.**