

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Construction of retaining wall near St.Cruz Chapel at Shirvodem in Margao Constituency.

Type of Cement: Ordinary Portland cement **Brand / Grade:** JK /43 grade

Source of receipt: Assistant Engineer, SD III, WD III, WRD, Gogol- Margao - Goa.

Ref. Letter No: 332/SDIII/WDIII/WRD/23-24/291. **Dated:** 05-10-2023.

Qty. Represented:

L.S. No: F.01/04/2023.

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	3 %	Not more than 10%
2	Setting Time in (Minutes) xcvii) Initial	160 minutes	Not less than 30 Min
	xcviii) Final.	288 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ² i) 72 hrs. ±1 hrs.	386.66 Kg/cm ²	Not less than 230.0Kg/cm ²
	ii) 168 hrs. ±2hrs	466.66 Kg/cm ²	Not less than 330.0Kg/cm ²
	iii) 672 hrs. ±4 hrs	556.66 Kg/cm ²	Not less than 430.0Kg/cm ²
4	Consistency of cement.	28 %	

To,

Assistant Engineer, SD III, WD III, WRD, Quepem - Goa.

C.W.C. Submitted to:

1. The Exe. Eng. W.D. XI, WRD, Rawanfod- Goa.
2. S.W.II, CPO, WRD, Sinchai Bhavan , Alto, Porvorim – Goa.
3. Office file.

Junior Engineer

Assistant Engineer