

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY

Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 /WF.09/ / 2020-21. dated:

Name of the Work: Construction of Drainage on existing water ways in Sy.No. 121/2 at Chinchnagar Xeldem in Curchorem Constituency.

Sample Sent by: Assistant Engineer, SD V, WD XII, WRD, Quepem -Goa

Letter No: WRD/WD XII/S D V/ F. 15/ 145/2020-21

Dated:- 20-11-2020

Received on: 21-11-2020

Date of Testing: 27-11-2020

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
22/20	Coarse Sand	FM Silt & Clay Grading	2.684 2.60% Zone- II	2.3 to 3.1 Upto 5% I to III Zone	
23/20	Fine Sand	FM Silt & Clay Grading	1.988 2.60% Zone-IV	< 2.3 Upto 5% Zone IV	
24/20	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
25/20	Aggregate- 10 mm	Grading		As per IS-383:2016	

Copy submitted to

- 1) Assistant Engineer, SD V, WD XII , WRD, Quepem-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD XII, WRD, Gogol- Margao-Goa.
- 4) Office File.