## GOVERNMENT OF GOA WATER RESOURCES DEPARTMENT

## S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY

Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.15/2021 / 138 / 2021-22. dated: 18/11/2021

Name of the Work: Stabilization of bank of nallah from Anthony Fernandes to Digamber Padwal house at Deulmol, Shirvoi in

Quepem Constituency.

Sample Sent by:- Assistant Engineer, SD V, WD XII, WRD, Quepem-Goa.

Letter no:- No. WRD/ WD XII/SD V/ F. 15/108/2021-22. Dated:- 16-11-2021

Received on: 16-11-2021 Date of Testing: 18-11-2021

## **REPORT**

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
		FM	3.044	2.3 to 3.1	
F.15/1/2021	Coarse Sand	Silt & Clay	3.80%	Upto 5%	
		Grading	Zone II	I to III Zone	
F.15/2/2021	Aggregate-20 mm	Grading		As per IS-383-1970	To get the 20mm graded
				(Re-affirmed in 1990)	aggregate nominal size blend
F.15/3/2021	Aggregate- 10 mm	Grading		As per IS-383-1970	20mm & 10 mm metal
				(Re-affirmed in 1990)	in 1:1 proportion.

Junior Engineer

**Assistant Engineer** 

Copy submitted to

- 1) Assistant Engineer, SD V, WD XII, WRD, Quepem-Goa.
- 2) The Executive Engineer, Works Division XII, WRD, Gogol- Margao- Goa.
- 3) Executive Engineer, WD XI, WRD, Rawanfond -Goa.
- 4) Office File.