

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.13/2021 / 144 / 2021-22.

dated: 22/11/2021

Name of the Work: Construction of Ganesh Visarjan tank at Thorbhat Dutalewada in ward No. 9 of Marcaim Constituency of Ponda Taluka.

Sample Sent by: Assistant Engineer, SD IV, WD XI, WRD, Ponda -Goa

Letter No: No. WRD/WD XI/SD IV/ F.CF/369/2021-22.

Dated:- 15-11-2021

Received on: 15-11-2021

Date of Testing: 18-11-2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.13/1/2021	Coarse Sand	FM Silt & Clay Grading	2.552 2.30% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.13/2/2021	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 12.5 mm metal in 1:1 proportion.
F.13/3/2021	Aggregate- 12.5 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda -Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Office File.