

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.08/2021 / 126/ 2021-22.

dated: 08/11/2021

Name of the Work: Construction of bridge across branch canal SIP at Ghonger in ward No. IV of Cuncolim Muncipal area of Cuncolim Constituency.

Sample Sent by :- Assistant Engineer, SD III, WD XIV , WRD, Cuncolim- Goa.

Letter no:- No. WRD/ SD III/WD XIV/ W.F. 5/2021-22/154.

Dated:- 05-11-2021

Received on: 5/11/2021

Date of Testing: 08-11-2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.8/1/2021	Coarse Sand	FM Silt & Clay Grading	3.044 3.80% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.8/2/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.8/3/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD III, WD XIV, WRD, Cuncolim- Goa.
- 2) The Executive Engineer, Works Division XIV, WRD, Rawanfond, Goa.
- 3) Executive Engineer, WD XI, WRD, Rawanfond -Goa.
- 4) Office File.