

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59/ W.F. 61/2021 /202 / 2021-22.

dated: 05/01/2022

Name of the Work: Re- Construction of pipe culvert with RCC slab at Ghodegal Ambaulim in Cuncolim Constituency.

Sample Sent by :- Assistant Engineer, SD III, WD XIV , WRD, Cuncolim- Goa.

Letter no:- No. WRD/ SD III/WD XIV/ W.F.10/2021-22/204.

Dated:- 03-01-2022

Received On: 03-01-2022

Date of Testing: 05-01-2022

REPORT

Sr No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.61/1/2021	Coarse Sand	FM Silt & Clay Grading	2.612 1.60% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.61/2/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.61/3/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Copy submitted to

Junior Engineer

1) Assistant Engineer, SD III, WD XIV, WRD, Cuncolim- Goa.

2) The Executive Engineer, Works Division XIV, WRD, Rawanfond, Goa.

3) Executive Engineer, WD XI, WRD, Rawanfond -Goa.

4) Office File.

Assistant Engineer