

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 /183/ 2019-20.

dated: 13-02-2020

Name of the Work: Desilting of nallah & Construction of retaining wall in Sy.No. 68/5 in Calata village in Nuvem Constituency.

Sample Sent by :- Assistant Engineer, SD I, WD II , WRD, Rawanfond- Goa.

letter no:- WRD/ SD I/WD II/ F.Esst/430/19-20

Date:- 06-02-2020

Received On: 10/02/2020

Date of Tesing:

12/02/2020.

REPORT

Sr No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
4815/20	Coarse Sand	FM Silt & Clay Grading	2.684 2.60% II	2.3 to 3.1 Upto 5% I to III Zone	
4816/20	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
4817/20	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Dhananjay Nagvenkar
Technical Assistant

Pravin C Parsekar
Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SDI, WD II, WRD, Rawanfond, Goa.
- 2) The Executive Engineer, Works Division II, WRD, Rawanfond, Goa.
- 3) Executive Engineer, WD XI, WRD, Rawanfond -Goa.
- 4) Office File.