GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.</u>: WRD/Q.C./F.6-4/ Aggr -T- 9681, 9682 /Lab/ 149 /2020-21 Sand –T: 5054 , Cement: 1195,1194.

Dated: 04/12/2020.

CO20. <u>Laboratory</u>: Bicholim Sub Div: V (OC)/WRD/Bicholim Goa.

Sub: Construction of Barrage and up gradation of Raw water pumping station at Ganjem on Mhadei River for Augmentation of Raw water for Opa water works Reg. Part I :Construction of Barrage , providing and laying 1000 mm dia. D.I. pipe Rising main and Break Pressure Tank at Ganjem in Sattari Taluka. <u>Ref to requisition No</u>: SDI/WDVI/WRD/F.W. 215/2020-21/346 Dated: 25 & 28/11/2020 <u>Ref to Specification</u>: CPWD 2009, Vol. I & IS:4031-4-1968

<u>Sample</u>: Sand ,20mm, <u>O.S. No.</u> 4283,4284,4298 & 4290 & 4285/SS <u>Lab. Sample No</u>.: 9574 To 9578 <u>Tested by</u>: Mrs. S. B. Naik Shirodkar.JE. 12.5mm size aggrt, & 2 bags cement.

R E P O RT 01 OF 02

Sr. No.	Description of samp	le Tested for		Results	Max. /Min. value permissible	Remarks			
1. 2.	<u>20 mm Size Aggre</u> 12.5 mm Size Agg		distribution: distribution:	It is single sized aggrega It is not single sized agg	ate of 20 mm nominal size. (Qty. represented of 12.5 mm nominal size. (Qty. represented of 12.5 mm nominal size. (Qty. represented of 12.5 mm nominal size.)	$p m^3)$ $p m^3)$			
	<u>REMARK</u> : After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:2</u> by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.								
-	i	i) Silt & Clay by S.A.ii) Silt by sedimentationiii) Fineness Modulusiv) Grading Zone	1 :- :- :-	13.63% 2.69 II	erious material is 15.00% for crushed sand				
<u>REMARK</u> : The observed results are within the permissible limits for crushed sand (Fine Aggregate) vide table 2 of IS 383: 2016(Clause 5.2.1).									
4.	<u>Cement</u> :			Fineness of Cement	: 1.26 % (It should not)	,			
	Dalmia cement, bearing IS:269			Consistency of cement	: 33.50% (It should be in the neight	/			
	Ordinary Portland cement,			iii) Initial Setting Time : 190 minutes (It should not be less than 30 mi		ess than 30 minutes)			
	Manuf. date: Week <u>45</u> , Month <u>11</u> , Year' <u>2020</u> .			iv) Final Setting Time : 325 minutes (It should not be more than 600 m		ore than 600 minutes)			
	CM/L = 6200022	2577							
	Qty. rep. –								
To be used for – PCC& RCC REMARK: The observed results are within the permissible limit for Ordinary Portland cement.									

To be used for – PCC& RCC **<u>REMARK: The observed results are within the permissible limit for Ordinary Portland cement.</u>**

Junior Engineer

Assistant Engineer

GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.</u>: WRD/Q.C./F.6-4/ Aggr -T- 9681, 9682 /Lab/ 149 /2020-21 Sand –T: 5054 , Cement: 1195,1194.

Dated: 04/12/2020.

CO20. <u>Laboratory</u>: Bicholim Sub Div: V (OC)/WRD/Bicholim Goa.

<u>Sub</u>: Construction of Barrage and up gradation of Raw water pumping station at Ganjem on Mhadei River for Augmentation of Raw water for Opa water works Reg. Part I :Construction of Barrage , providing and laying 1000 mm dia. D.I. pipe Rising main and Break Pressure Tank at Ganjem in Sattari Taluka. **Ref to requisition No**: SDI/WDVI/WRD/F.W. 215/2020-21/346 Dated: 25/11/2020.

 Qty. Received: 1 bags of Sample: Sand ,20mm,
 Date of Receipt: 25/11/2020
 Tested on: 26, 27 & 28/11/2020
 Ref to Specification: CPWD 2009, Vol. I & IS:4031-4-1968

 Lab. Sample No.: 9574 To 9578
 Tested by:
 Mrs. S. B. Naik Shirodkar.JE.

 12.5mm size aggrt, & 2 bags cement.
 Date of Receipt: 25/11/2020
 Lab. Sample No.: 9574 To 9578
 Tested by:

R E P O RT 01 OF 02

Sr. No.	Description of sample Tested for	Results	Max. /Min. value permissible	Remarks				
5.	<u>Cement</u> :	i) Fineness of Cement	: 1.30 % (It should not be more than 10%					
	Bharati cement, bearing IS:269	ii) Consistency of cement	: 33.00% (It should be in the neight	(It should be in the neighborhood of 35%)				
	Ordinary Portland cement,	iii) Initial Setting Time	: 170 minutes (It should not be	minutes (It should not be less than 30 minutes)				
	Manuf. date: Week, Month <u>10</u> , Year' <u>2020</u> .	iv) Final Setting Time	: 320 minutes (It should not be more than 600 minutes)					
	CM/L = 4578077							
	Qty. rep. –							
To be	To be used for – PCC& RCC REMARK: The observed results are within the permissible limit for Ordinary Portland cement.							

Copy to: 1. The Assistant Engineer, SDI, WDVI, WRD, Bicholim - Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D. VI, WRD, Bicholim - Goa.

4. Q.C. Lab file 5. Bill File.

Junior Engineer

Assistant Engineer