## **GOVERNMENT OF GOA QUALITY CONTROL LABORATORY** WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/ Aggr -T- 9608, 9609 /Lab/ 20 /2020-21 Dated: 20/05/2020. **Laboratory:** Bicholim

Sand -T: 5017, Cement: 1162.

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub: Construction of protection wall and improvement to platform in ward No. VIII at Dhawaskarwada Karapur in V.P. Karapur Sarvan .

**Ref to requisition No:** SDI/WDVI/WRD/F.W. 224/2020-21/19 Dated: 07/05/2020.

**Otv. Received:** 1 bags each **Date of Receipt**: 14/05/2020 **Tested on**: 16, 18 & 19/05/2020 **Ref to Specification:** CPWD 2009, Vol. I & IS:4031-4-1968

**O.S. No.** 3595,3596,3604 & 3599/SS **<u>Lab. Sample No.</u>**: 8652 To 8655 Sample: Sand, 20mm, Tested by: Mrs. S. B. Naik Shirodkar.JE.

12.5mm size aggrt, cement.

## REPORT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max./Min. value permissible	Remarks
1. 2.	20 mm Size Aggregate: 12.5 mm Size Aggregate:	Particle size distribution: Particle size distribution:	It is single sized aggre It is not single sized ag	egate of 20 mm nominal size. (Qty. repggregate of 12.5 mm nominal size. (Qty. rep	$0 m^3$ ) $0 m^3$ )
	<u>REMARK</u> : After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:2</u> by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.				
3.	(L.S.No.8654) ii) Silt by sedi	Modulus :- 2.30 one :- III	<b>(%</b>	are within the permissible limits of the co	earse sand.
4.	Cement:  J.K. cement, bearing IS:269  Ordinary Portland cement,  Manuf. date: Week 19, Month -05 Year'2020.  CM/L = 0003401033  Qty. rep  used for – PCC&Laterite masonry in CM 1:4 REM		ineness of Cement Consistency of cement Initial Setting Time Final Setting Time  K: The observed results	: 1.12 % (It should not be : 32.50% (It should be in the neighbor : 155 minutes (It should not be les : 270 minutes (It should not be more are within the permissible limit for Ordin	shood of 35%) sthan 30 minutes) than 600 minutes)

Copy to: 1. The Assistant Engineer, SDI, WDVI, WRD, Bicholim – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D. VI, WRD, Bicholim Goa.
- 4. Q.C. Lab file
- 5. Bill File.