GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/ Aggr -T- 9645, 9646 /Lab/ 117 /2020-21

Dated: 08 / 10 / 2020.

<u>Laboratory</u>: Bicholim

Sand -T: 5035 Cement: 1177.

<u>546 1</u>

Sub Div: V (QC)/WRD/Bicholim Goa.

<u>Sub</u> Improvement to nallah from Crystal Rockshop up to the beach at murrod waddo Candolim in Calangute Constituency.

Ref to requisition No: SDII/WDI/WRD/F. 24/2020-21/247 Dated: 28/09/2020.

Oty. Received: 1 bags each **Date of Receipt**: 05/10/2020 **Tested on**: 05 & 06/10/2020 **Ref to Specification:** CPWD 2009, Vol. I & IS:4031-4-1968

<u>Sample</u>: Sand ,20mm, <u>O.S. No.</u> 4135,4136,4139 & 4137/SS <u>Lab. Sample No</u>.: 9404 To 9407 <u>Tested by</u>: Mrs. S. B. Naik Shirodkar.JE.

12.5mm size aggrt, cement.

REPORT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks	
1. 2.	20 mm Size Aggregate: 12.5 mm Size Aggregate:	Particle size distribution: Particle size distribution:	It is single sized aggrega	te of 20 mm nominal size. (Qty. regregate of 12.5 mm nominal size. (Qty. regregate)	$p m^3$	
4.	12.5 mm Size Aggregate.	Particle size distribution.	it is not single sized aggi	regate of 12.5 mm nominal size. (Qty. 16	p. — <u>_</u> m)	
	<u>REMARK</u> : After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of $\underline{1:2}$ by weight; it is					
	satisfying the required criteria for graded aggregate of 20 mm nominal size.					
3.	Sand: i) Silt & Clay	by S.A. method : - 4.40	%			
	(L.S.No.9406) ii) Silt by sedi	imentation : - 5.55	%			
	iii) Fineness M	Modulus : - 2.27				
	iv) Grading Zo	one :- III				
REMARK: The observed results are within the permissible limits of the coarse sand.						
4.	Cement:	i)	Fineness of Cement	: 1.33 % (It should not	t be more than 10%)	
	J.K.cement, bearing IS:	ii)	Consistency of cement	: 31.00% (It should be in the neigh	nborhood of 35%)	
	Ordinary Portland cemen	t, iii) Initial Setting Time	: 175 minutes (It should not be	less than 30 minutes)	
	Manuf. date: Week 39, M	Ionth <u>09</u> , Year' <u>2020</u> . iv)) Final Setting Time	: 290 minutes (It should not be r	nore than 600 minutes)	
	CM/L = 0003401033		_			
	Qty. rep. –					
	To be used for $-$	REMARK: The observe	ed results are within the pe	ermissible limit for Ordinary Portland	l cement.	
	Conv. to: 1 The Assistant Engineer SDII WDI WDD Manuse Pardez. Goo					

Copy to: 1. The Assistant Engineer, SDII, WDI, WRD, Mapusa, Bardez – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D. I, WRD, Porvorim Goa.
- 4. Q.C. Lab file
- 5. Bill File.