GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.</u>: WRD/Q.C./F.6-4/ Aggr -T- 9442 , 9443 /Lab/ 287 /2019-20

Dated: 22/10/2019. Laboratory: Bicholim

Sand –T: 4921 , Cement: 1105.

Sub Div: V (OC)/WRD/Bicholim Goa.

Sub: Construction of Nallah protection wall from Diago Cardos House up to Harmal Beach at Khalchawada in Mandrem Constituency at Village Harmal in Pernem Taluka. Ref to requisition No: SDIII/WDI/WRD/F. 58/2019-20/221 Dated: 16/10/2019.

 Qty. Received:
 1 bags each
 Date of Receipt:
 17/10/2019
 Tested on:
 18,19 & 21/10/2019
 Ref to Specification:
 CPWD 2002, Vol. I & IS:4031-4-1988

 Sample:
 Sand ,20mm,
 O.S. No.
 2717 to 2720 /SS
 Lab. Sample No.:
 6842 To 6845 Tested by:
 Mrs. S. B. Naik Shirodkar.JE.

12.5mm size aggrt. & cement.

R E P O RT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	20 mm Size Aggregate		It is single sized aggregation	ate of 20 mm nominal size. (Qty. rep	$0 m^3)$
2.	<u>12.5 mm Size Aggrega</u>	<u>ate</u> : Particle size distribution:	It is not single sized agg	gregate of 12.5 mm nominal size. (Qty. rep	$pm^{\circ})$
			8 88 8	2.5 mm aggregates at the ratio of <u>1:2</u> by ided aggregate of 20 mm nominal size.	weight; it is
3.	Sand: i) Silt &	& Clay by S.A. method : - 3.0	60%		
		by sedimentation : - 5.2	31%		
	iii) Fin	eness Modulus : - 2.2	11		
	iv) Grae	ding Zone : - II	Π		
		<u>REMARK</u> : 7	The observed results are w	ithin the permissible limits of the coarse	e sand.
4.	<u>Cement</u> :	i) Fineness of Cement	: 1.20 % (It should not	be more than 10%)
	Ultratech cement, bearing IS:269		i) Consistency of cement	: 32.00% (It should be in the neight	borhood of 35%)
	Ordinary Portland cement,		i) Initial Setting Time	: 145 minutes (It should not be	less than 30 minutes)
	Manuf. date: Week, Month 10, Year' 2019. iv) Final Setting Time	: 280 minutes (It should not be me	ore than 600 minutes)
	CM/L = 7171769				
	Qty. rep. –	;			
	To be used for – NOT SPECIFIED. REMARK: The observed results are within the permissible limit for Ordinary Portland cement.				

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D. I, WRD, Porvorim – Goa.

4. Q.C. Lab file 5. Bill File.

Junior Engineer

Assistant Engineer