GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No</u>.: WRD/Q.C./F.6-4/ Aggr -T- 9494 , 9495 /Lab/ 323 /2019-20 Sand –T: 4949 , Cement: 1118.

Dated: 05/12/2019. **Laboratory:** Bicholim

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub: Construction of Nallha protection wall near Shri. Vishnu Ranhunath Ashveker and Mahadev Bablo Ashveker house at Ashvewada in V.P. Manderem in Pernem Taluka. Ref to requisition No: MI/SDIII/WDI/WRD/F. -58/2019-20/255 Dated: 22/11/2019.

 Qty. Received: 1 bags each
 Date of Receipt: 28/11/2019
 Tested on: 02 & 04/12/2019
 Ref to Specification: CPWD 2002, Vol. I & IS:4031-4-1988

 Sample:,20mm, 12.5mm size aggrt.
 O.S. No. 2796, 2797,2799 & 2795/SS
 Lab. Sample No.: 7033 To 7037 Tested by: Mrs. S. B. Naik Shirodkar.JE. Sand & cement.

R E P O RT 01 OF 01

Sr. No.	. Description of sa	mple Tested for	Results	Max. /Min. value permissible	Remarks
1.	20 mm Size Ag	gregate: Particle size distribu	tion: It is single sized aggre	gate of 20 mm nominal size. (Qty. re	$p m^3$
2.	12.5 mm Size A	Aggregate: Particle size distribut	tion: It is not single sized ag	gregate of 12.5 mm nominal size. (Qty. re	$ep m^3$)
			0 00 0	12.5 mm aggregates at the ratio of $1:2$ by raded aggregate of 20 mm nominal size.	y weight; it is
3.	Sand:	i) Silt & Clay by S.A. method :-	3.00%		
	(L.S.No.7035)	ii) Silt by sedimentation : -	4.44%		
		iii) Fineness Modulus :-	2.09		
		iv) Grading Zone : -	III		
		REMAR	K: The observed results are	within the permissible limits of the coars	se sand.
4.	Cement:		i) Fineness of Cement	: 1.12 % (It should no	t be more than 10%)
	Ultratech cem	ent, bearing IS:269	ii) Consistency of cement	: 32.00% (It should be in the neig	(hborhood of 35%)
	Ordinary Port	tland cement,	iii) Initial Setting Time	: 155 minutes (It should not be	e less than 30 minutes)
	Manuf. date:	Week, Month 11, Year'2019.	iv) Final Setting Time	: 290 minutes (It should not be r	nore than 600 minutes)
	CM/L = invisible				,
	Qty. rep. –				
	To be used for – NOT SPECIFIED. REMARK: The observed results are within the permissible limit for Ordinary Portland cement.				
	Copy to: 1. The Assi	istant Engineer, SDIII, WDI,WRD, Pe	rnem – Goa.		

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D. I, WRD, Porvorim – Goa.

4. Q.C. Lab file 5. Bill File.

Junior Engineer

Assistant Engineer