GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4-Sand –T: 5168 .Cement-1272/ /Lab/ 115/ 2021-22 Dated: 21/06/2021. Laboratory: Bicholim

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub: Improvement to Compound Wall of TIP Complex W.R.D.Karaswada-Bardez-Goa.

Ref to requisition No: SDIII/WDVIII/WRD/W.F.75/2021-22/64 Dated: 11/06/2021.

Qty. Received: 1 bags each **Date of Receipt:** 14/06/2021**Tested on:** 14,15 & 16/06/2021 **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

Sample:Sand, **O.S. No.**6505,6506 /SS **Lab. Sample No.**: 1860 & 1861 **Tested by**: Mrs. Shirodkar.JE.

Cement REPORT 01 OF 01

Sr. No.	Description of sam	ple Tested for	Results	Max. /Min. value permissibl	e Remark
1.	Sand:	i) Silt & Clay by S.A. method	: - 5.40%		
	(L.S.No.1860)	ii) Silt by sedimentation	: - 5.55%		
		iii) Fineness Modulus	: - 1.79		
		iv) Grading Zone	: - IV		
		REMARK: The obser	ved results are within the per	missible limits of the Fine sand.	
2.	Cement:		i)Fineness of Cement	: 1.17% (It should n	not be more than 10%)
	JK.Cement, bearing	ng IS:269	ii) Consistency of cement	: 32.00% (It should be in the ne	eighborhood of 35%)
	Ordinary Portland cement,		iii) Initial Setting Time	: 175 minutes (It should no	t be less than 30 minutes)
	Manuf. date:W/M-Invisible		iv) Final Setting Time	: 305 minutes (It should not l	be more than 600 minutes)
	CM/L =		,	`	,
	Qty. rep. –.				
	To be used for –	REMARK: The observ	ved results are within the pern	nissible limit for Ordinary Portlar	nd cement.

Copy to: 1. The Assistant Engineer, SDIII, WDVIII, WRD, Karaswada-Bardez – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D. VIII, WRD, , Karaswada-Bardez Goa
- 4. Q.C. Lab file 5. Bill File.