GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/ Aggr -T- 9665, 9666 /Lab/ 133 /2020-21

Dated: 13/11/2020.

Laboratory: Bicholim Sub Div: V (QC)/WRD/Bicholim Goa.

Sand –T: 5046 , Cement: 1186.

Sub: Construction of protection wall on Nallah bank in Property bearing survey No. 79/11 in Goankarwada at village Honda in Sattari Taluka. **Ref to requisition No**: SDIV/WDVI/WRD/F. 50/2020-21/104 Dated: 06/11/2020.

Qty. Received:1 bags eachDate of Receipt:09/11/2020Tested on:11, 12 & 13/11/2020Ref to Specification:CPWD 2009, Vol. I & IS:4031-4-1968Sample:Sand, 20mm,O.S. No.4213,4214,4205 & 4215/SSLab. Sample No.:9513 To 9516Tested by:Mrs. S. B. Naik Shirodkar.JE.12.5mm size aggrt, cement.Image: Sand State Sta

R E P O RT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1. 2.	<u>20 mm Size Aggregate</u> : <u>12.5 mm Size Aggregate</u> :	Particle size distribution: Particle size distribution:	It is single sized aggre. It is not single sized ag	gate of 20 mm nominal size. (Qty. regregate of 12.5 mm nominal size. (Qty. r	$ep m^3)$ $ep m^3)$
	<u>REMARK</u> : After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:2</u> by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.				
3.	(L.S.No.9515) ii) Sil iii) Fi iv) Gi	t & Clay by S.A. method : t by sedimentation : neness Modulus : rading Zone : <u>ARK</u> : The observed results	- 5.43% - 2.88 - II	ible limits of the coarse sand.	
4.	<u>Cement</u> : Ultratech cement, bearing Ordinary Portland cement, Manuf. date: Week <u>42</u> , Mo CM/L = 7171769 Qty. rep. –	IS:269 ii) Co iii) In onth <u>-10</u> Year' <u>2020</u> . iv) Fi	onsistency of cement attial Setting Time nal Setting Time	: 1.23 % (It should not b : 33.00% (It should be in the neighb : 200 minutes (It should not be le : 315 minutes (It should not be more	orhood of 35%) ess than 30 minutes) re than 600 minutes)
To be	used for – <u>RE</u>	MARK: The observed result	lts are within the permis	ssible limit for Ordinary Portland ceme	ent.

Copy to: 1. The Assistant Engineer, SDIV, WDVI, WRD, Bicholim – Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D. VI, WRD, Bicholim – Goa.

4. Q.C. Lab file 5. Bill File.