GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Sand -T: 5021, Cement: 1164.

Sub Div: V (QC)/WRD/Bicholim Goa.

<u>Sub</u>: Construction of protection wall to the Kudso River at Parsekarwada in Sy.No. 12/1 and 6/3 in V.P. Querim in Sattari Taluka.

Ref to requisition No: SDIV/WDVI/WRD/F. 50/2020-21/07 Dated: 15/05/2020.

Oty. Received: 1 bags each **Date of Receipt**: 15/05/2020 **Tested on**: 19, 20 & 21/05/2020 **Ref to Specification:** CPWD 2009, Vol. I & IS:4031-4-1968

Sample: Sand ,20mm, **O.S. No.** 3622,3623,3649 & 3626/SS **Lab. Sample No.**: 8660 To 8663 **Tested by**: Mrs. S. B. Naik Shirodkar.JE.

12.5mm size aggrt, cement.

REPORT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max./Min. value permissible	Remarks
1.	20 mm Size Aggregate:	Particle size distribution	n: It is single sized aggre	egate of 20 mm nominal size. (Qty. re	$p m^3$
2.	12.5 mm Size Aggregate	: Particle size distribution	: It is not single sized a	ggregate of 12.5 mm nominal size. (Qty. re	ep. –m³)
	<u>REMARK</u> : After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:2</u> by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.				
3.	Course Sand: i)	Silt & Clay by S.A. method	: - 4.80%		
	(L.S.No.8662) ii)	Silt by sedimentation	: - 5.55%		
	iii)	Fineness Modulus	: - 2.21		
	iv)	Grading Zone	:- III		
	RE	MARK: The observed resu	alts are within the permis	sible limits of the coarse sand.	
4.	Cement:	i) i	Fineness of Cement	: 1.01 % (It should not be	e more than 10%)
	J.K. cement, bearing IS:269		Consistency of cement	: 31.50% (It should be in the neighbor	orhood of 35%)
	Ordinary Portland cement,) Initial Setting Time	: 155 minutes (It should not be le	ess than 30 minutes)
	Manuf. date: Week 19, Month -05 Year' 2020.		Final Setting Time	: 280 minutes (It should not be mo	re than 600 minutes)
	$CM/L = 00034010\overline{33}$		G		
	Qty. rep. –				
To be ι	used for $\overline{}$ $\underline{\bf R}$	EMARK: The observed re	sults are within the permi	ssible limit for Ordinary Portland ceme	nt.

Copy to: 1. The Assistant Engineer, SDIV, WDVI, WRD, Bicholim – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D. VI, WRD, Bicholim Goa.
- 4. Q.C. Lab file
- 5. Bill File.