## **GOVERNMENT OF GOA QUALITY CONTROL LABORATORY** WATER RESOURCES DFEPARTMENT

<u>Test Report No.</u>: WRD/Q.C./F.6-4/Aggr-T-125,126/Lab/16/2022-23

Dated: 08 / 04 /2022.

**Laboratory:** Bicholim - Goa

Sand -T:5267. Cement-T:1351.

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub:- Construction of Flood Protection wall from Children's Park to Vithal Karapurkars House in Village Panchayat Penha-De-Franca in Porvorim Constituency.

**Ref to requisition No:-** SDI/WDI/WRD/F.57/21-22/618

Dated :- 31/03/2022

**Qty. Received:** 1 bags each

**Date of Receipt**: 04/04/2022 **Tested on**: 05,06 & 07/04/2022

Ref to Specification: CPWD 2009, Vol. I&IS:4031-4-1968

**Sample:**Sand,20mm, **O.S. N:-** 8061,8062,8045 & 8004/SS **Lab. Sample No.**: 3740 to 3743

Tested by: Mrs. S.B. Naik Shirodkar.J.E.

12.5mm size aggrt., sand, Cement

## REPORT 01 OF 01

Sr. No.	<b>Description of sample</b>	Tested for	Results	Max. /Min. value permis	sible	Remarks
1.	20 mm Size Aggregate:	Particle size distribution:	It is single sized aggreg	gate of 20 mm nominal size.	(Qty. rep	m <sup>3</sup> )
2.	12.5 mm Size Aggregate:	Particle size distribution:	It is not single sized ag	gregate of 12.5 mm nominal size.	(Qty. rep	$m^3$ )
	<u>REMARK</u> : After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:1</u> by weight; it is satisfying therequired criteria for graded aggregate of 20 mm nominal size.					
<b>3.</b>	<b>Coarse Sand:</b>	i) Silt & Clay by S.A	. method : - 4.60%			
	(L.S.No.3742)	ii) Silt by sedimentati	on :- 5.128%			
		iii) Fineness Modulus	: - 2.41			
		iv) Grading Zone	:- II			
	To be used for <b>REMARK:</b> The observed results are within the permissible limits of the coarse sand.					
4.	Cement:	i	Fineness of Cement	: 1.31% (It should	ld not be m	ore than 10%)
	J.K.Cement, bearing IS:2	269 ii	) Consistency of cement	: 32.00% (It should be in the	neighborho	ood of 35%)
	Ordinary Portland cement, Manuf. date: W-10, M-03, Year-2022		i) Initial Setting Time	: 175 minutes (It should n	not be less t	than 30 minutes)
			) Final Setting Time	: 310 minutes (It should no		· · · · · · · · · · · · · · · · · · ·
	CM/L =0003401033	,	,	(== ===================================	· ·	· · · · · · · · · · · · · · · · · · ·
	Qty. rep. –.					
	-	AADK. The observed week	elts are within the normiss	ible limit for Ordinary Dortlan	d coment	
	10 be used for –. <b>REN</b>	<u>viakk: The observed rest</u>	nts are within the permiss	sible limit for Ordinary Portlan	ia cement.	

Copy to: 1. The Assistant Engineer, SDI, WDI, WRD, Porvorim – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D. I, WRD, Porvorim Goa
- 4. Q.C. Lab file 5. Bill File.