GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

 Test Report No.:
 WRD/Q.C./ F.6-4 /Aggr-T-9945,9946 /Lab/249/2021-22
 Dated: 05 / 01 /2022.
 Laboratory:
 Bicholim – Goa.

 Sand –T:5220, 5221
 Cement-T:1310
 Sub Div: V(QC)/W.D.VIII/Bicholim Goa.

Sub: Construction of open type Bandhara at Paynin – Joshibhat Surla of Bicholim Taluka.

Ref to requisition No:-F.233/WRD/WDVI/SDI/382/21-22 Dated: 20/12/2021.

Qty. Received: 1 bags each
Sample: Sand, 20mm,Date of Receipt: 23/12/2021Tested on: 24,27,28 & 29/12/2021Ref to Specification: CPWD 2009, Vol. I&IS:4031-4-19680.S. No.7231,7232,7250,7247& 7238/S.S.Lab. Sample No.: 2524 To 2528Tested by: Mrs. S.B. Naik Shirodkar J.E.12.5mm size aggrt., Sand, Cement.

R E P O RT 01 OF 01

	20 mm Size Aggregate:	Particle size distribution:				
2.			It is single sized a	aggregate of 20 mm n	ominal size. (Qty. rep. –r	n ³)
	<u>12.5 mm Size Aggregate</u> :	Particle size distribution:	It is not single sized aggregate of 12.5 mm nominal size. (Qty. rep. m^3)			
		<u>REMARK</u>:After blendin	g 20 mm aggregate v	with 12.5 mm aggreg	ates at the ratio of <u>1:1</u> by weight	t; it is
		satisfying ther	equired criteria for	graded aggregate of	20 mm nominal size.	
3.	Coarse Sand:	i) Silt & Clay by S.A. met	hod :- 5.80%	4. <u>Fine Sand:</u>	i) Silt & Clay by S.A. met	thod :- 5.60%
	(L.S.No.2526)	ii) Silt by sedimentation	: - 5.55%	(L.S.No.2527)	ii) Silt by sedimentation	:- 5.26%
		iii) Fineness Modulus	: - 2.71%		iii) Fineness Modulus	:- 1.91
		iv) Grading Zone	:- II		iv) Grading Zone	:- IV
		<u>REMARK</u> : The observe	ed results are within	the permissible limit	its of the Coarse & Fine sand.	
5. <u>C</u>	<u>Cement:</u>		i)Fineness of Ceme	ent : 1.40%	(It should not be mo	re than 10%)
	Dalmia Cement, bearing IS:269		ii) Consistency of cement : 32.50 % ((It should be in the neighborhood of 35%)	
	Ordinary Portland cement, Manuf. date:W- 48, M- Nov., Y-2021		iii) Initial Setting Time : 175 minute		es (It should not be less than 30 minutes)	
			iv) Final Setting Time : 310 minute		es (It should not be more than 600 minutes)	
	CM/L =6200022577	<i>,</i>	, U		·	,
	Qty. rep. – <u></u> .					
		MARK: The observed r	esults are within th	ne permissible limit	for Ordinary Portland cemer	nt.

Copy to: 1. The Assistant Engineer, SDI, WDVI, WRD, Bicholim-Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Sinchai Bhavan Porvorim-Goa for kind Information

3. Copy Submitted to The Executive Engineer, WDVI, WRD, Bicholim – Goa

4. Q.C. Lab file 5. Bill File.

Junior Engineer

Assistant Engineer