GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/Aggr-T- 9941, 9942 /Lab/ 242 /2021-22 Dated: 03 / 01 /2022. Laboratory: Bicholim

Sand –T: 5217, 5218 Cement-1308

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub:-Construction of Road Bridge at Ch. 14.70 kms of RBMC of AIP at Parye Sattari – Goa.

Ref to requisition No:-F.174/WRD/WDV/SDII/AIP/283/2021-22 Dated: 14/12/2021.

Qty. Received: 1 bags each **Date of Receipt**: 16/12/2021 **Tested on**: 18, 20, 21, 22 & 23/12/2021 **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

Sample: Sand, 20mm, O.S. N:-7202, 7203, 7211, 7214, & 7204 / SS Lab. Sample No.: 2487 to 2491 Tested by: Mrs. Shirodkar. JE.

12.5mm size aggrt., Cement

REPORT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. val	ue permissible	Remarks		
1.	20.00 mm Size Aggregate:	Particle size distribution:	It is single sized ag	ggregate of 20 mm nominal	size. (Qty. rep. –1	m^3)		
2.	12.5 mm Size Aggregate:	Particle size distribution:	tribution: It is not single sized aggregate of 12.5 mm nominal size. (Qty. rep. – m ³)					
	<u>REMARK</u> : After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:1</u> by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.							
3.	Coarse Sand:	i) Silt & Clay by S.A. meth	od :- 5.40%	4. Fine Sand:	i) Silt & Clay by S.A. me	ethod :-	6.00%	
	(L.S.No.2489)	ii) Silt by sedimentation	: - 5.55%	(L.S.No.2490)	ii) Silt by sedimentation	: -	6.82%	
		iii) Fineness Modulus			iii) Fineness Modulus	: -	1.87	
		iv) Grading Zone	: - III		iv) Grading Zone	: -	IV	
5.	To be used for REMARK: The observed results are within the permissible limits of the coarse and fine sand. i) Fineness of Cement : 1.28% (It should not be more than 10%)							
	JK.Cement, bearing IS:26	9 ii) Consis	tency of cement:	32.00% (It should be in	the neighborhood of 359	%)		
	Ordinary Portland cement	, iii) Initial	iii) Initial Setting Time : 160 minutes (It should not be less than 30 minutes)					
	Manuf. date: W- 48 M- 11	1, Year-2021 iv) Final Setting Time : 280 minutes (It should not be more than 600 minutes)						
	CM/L = 0003401033	, <u>——</u>	C	`		,		
	Qty. rep. –.							
	- •							

Copy to: 1. The Assistant Engineer, SDII, WDV WRD, Karapur tisk -Sankhali – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D. V WRD, Karapur Tisk-Sankhali Goa
- 4. Q.C. Lab file 5. Bill File.