GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.</u>: WRD/Q.C./F.6-4/Aggr-T- 289,290/Lab/08/2023-24 Dated:-05/04/2023.

Laboratory: Bicholim-Goa

Sand -T:- 5372. Cement-T:- 1429.

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub:- Repairs to Pier and Slide walls of Sluice Gate of Khajan Gundo Bund in V.P. Parsem in Mandrem Constituency.

Ref to requisition No:- MI/SDIII/WDI/WRD/F.58/2023-24/418

Dated :- 29/03/2023

Oty. Received: 1 bags each **Date of Receipt**:- 30/03/2023 **Tested on**:- 01,03 & 04/04/2023. **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

Sample: Sand, 20mm, **O.S. NO:-** 568, 569, 578, 557/SS. **Lab. Sample No**:- 6681 to 6684 **Tested by**:- Mrs. S. B. Naik Shirodkar J.E.

12.5mm size Aggr, and Cement

REPORT 01 OF 01

:. No.	Description of sample	Tested for	Results	Max. /Min. value permi	ssible	Remarks
1.	20.00 mm Size Aggregate:	Particle size distribution:	It is single sized aggre	egate of 20 mm nominal size.	(Qty. rep. –	m ³)
2.	12.5 mm Size Aggregate:	Particle size distribution:	It is not single sized as	ggregate of 12.5 mm nominal size.	(Qty. rep. –	m ³)
			0 00 0	with 12.5 mm aggregates at the ragraded aggregate of 20 mm nom		y weight; it is
3.	Coarse Sand:	i) Silt & Clay by	S.A. method : - 4.80%	ó		
	(L.S.No.6683)	ii) Silt by sedime	entation : - 4.65%	Ó		
		iii) Fineness Mo	dulus :- 1.778	%		
		iv) Grading Zon	e :- III			
	REMARK: The observed results are within the permissible limits of the Coarse sand.					
4.	Cement:	i)	Fineness of Cement	:- 1.18% (It should	d not be mo	ore than 10%)
	Jyoti OPC 43 Grade Ceme	ent, bearing IS:269 ii)	Consistency of cement	: :- 32.00% (It should be in the	neighborho	od of 35%)
	Ordinary Portland cement, iii)		Initial Setting Time	:- 155 minutes (It should r	ot be less tl	han 30 minutes)
	Manuf. date: W-Invisible, M-03, Y-2023 iv		Final Setting Time	:- 270 minutes (It should no	t be more th	an 600 minutes)
	CM/L = 6894808	,	C	`		,
	Qty. rep. –.					
	- •	· The observed results a	re within the nermissihl	le limit for Ordinary Portland ce	ment.	

Copy to:1. The Assistant Engineer, SDIII, WDI, WRD, Pernem–Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, WDI, WRD, Sinchai Bhavan, Porvorim–Goa.
- 4. Q.C. Lab file 5. Bill File.