GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.</u>: WRD/Q.C./F.6-4/Aggr-T- 275,276/Lab/309/2022-23 Dated:-15/03/2023. Laboratory: Bicholim-Goa

Sand -T:- 5364. Cement-T:- 1422.

Sub Div: V (QC)/WRD/Bicholim Goa.

<u>Sub:</u>- Improvement to the Waterways by construction of retaining wall to the eroded bank of Nallah in Survey no.143/1 in Mulgao Village in Bicholim Taluka.

Ref to requisition No:- F.36/SDIII/WDVI/WRD/2022-23/87 Dated :- 08/03/2023

Sample: Sand, 20mm, O.S. NO:- 999, 1000/RK & 405, 368/SS. Lab. Sample No:- 6414 to 6417 Tested by:- Mrs. R.R. Kadam A.E. & Mrs. S. B. Naik Shirodkar J.E.

12.50mm size Aggr. and Cement

REPORT 01 OF 01

12.5	ommi size riggi, una cement	-	KLI OKI VI		
Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	20.00 mm Size Aggregate:	Particle size distribution: It is	single sized aggr	regate of 20 mm nominal size. (Qty. rep. –	m ³)
2.	12.50 mm Size Aggregate:	Particle size distribution: It is a	not single sized a	aggregate of 12.50 mm nominal size. (Qty. rep.	$ m^3$)
3.	Coarse Sand:	i) Silt & Clay by S.A. m	ethod : - 5.409	%	
3	Coarca Sand	i) Silt & Clay by S A m	ethod · 5.400) <u>/</u>	
	(L.S.No.6416)	ii) Silt by sedimentation	: - 5.669	%	
		iii) Fineness Modulus	: - 2.809	%	
		iv) Grading Zone	: - II		
		REMARK: The observed	d results are wit	thin the permissible limits of the Coarse sand.	

4. **Cement:**

i) Fineness of Cement

:- 1.19% ----- (It should not be more than 10%)

JK 43 Grade Cement, bearing IS:269

ii) Consistency of cement :- 30.00% (It should be in the neighborhood of 35%)

Ordinary Portland cement,

iii) Initial Setting Time

:- 140 minutes ---- (It should not be less than 30 minutes)

Manuf. date: W-Invisible, M-02, Y-2023

iv) Final Setting Time

:- 270 minutes -- (It should not be more than 600 minutes)

CM/L = 0003401033

Qty. rep. –.

To be used for - REMARK: The observed results are within the permissible limit for Ordinary Portland cement.

Copy to:1. The Assistant Engineer, SDIII, WDVI, WRD, Mulgao-Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, WDVI, WRD, Bicholim-Goa.
- 4. Q.C. Lab file 5. Bill File.