GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/Aggr-T- 111, 112/Lab/ 339/2021-22 Dated:- 24 / 03 / 2022. Laboratory: Bicholim Sand –T:- 5260. Cement-T:- 1343. Laterite Stone:-0452 Sub Div: V (QC)/WRD/Bicholim Goa. Sub:- Improvement to Pond in Sy. No. 78 in Village Bastora in Aldona Constituency. **Ref to requisition No:-** SDII/WDI/WRD/F.24/21-22/477 Dated :- 16/03/2022 **Qty. Received:** 1 bags each **Date of Receipt:**- 17/03/2022 **Tested on:**- 21,22 & 23/03/2022 **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968 Sample:Sand,20mm, O.S. N:- 194, 195, 197,198 & 220 /R.K Lab. Sample No.:- 3342 To 3346 Tested by:- Mrs. R.R.Kadam A. E. 12.5mm size aggrt., Cement, Laterite Stone. **R E P O RT 01 OF 02** Sr. No. Description of sample **Tested for** Results Max. /Min. value permissible Remarks 20.00 mm Size Aggregate: Particle size distribution: It is single sized aggregate of 20 mm nominal size. $(Oty. rep. - --m^3)$ 1. **12.5 mm Size Aggregate:** It is not single sized aggregate of 12.5 mm nominal size. (Qty. rep. $--m^3$) 2. Particle size distribution: **<u>REMARK</u>**: After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of 1:1 by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size. i) Silt & Clay by S.A. method :- 4.80% 3. **Coarse Sand:** ii) Silt by sedimentation (L.S.No.3344) :- 5.128% iii) Fineness Modulus :- 2.37% :- II iv) Grading Zone To be used for----. **<u>REMARK</u>**: The observed results are within the permissible limits of the coarse sand.

4. <u>Cement:</u>

i) Fineness of Cement
i) Fineness of Cement
i) Consistency of cement
ii) Consistency of cement
iii) Consistency of cement
iii) Consistency of cement
iii) Initial Setting Time
iv) Final Setting Time

To be used for **<u>REMARK: The observed results are within the permissible limit for Ordinary Portland cement.</u>**

GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/Aggr-T-111, 112/Lab/ 339/2021-22 Dated:- 24 / 03 / 2022. Laboratory: Bicholim Sand –T:- 5260. Cement-T:- 1343. Laterite Stone:-0452 Sub Div: V (QC)/WRD/Bicholim Goa. Sub:- Improvement to Pond in Sy. No. 78 in Village Bastora in Aldona Constituency. Ref to requisition No:- SDII/WDI/WRD/F.24/21-22/477 Dated :- 16/03/2022 **Qty. Received:** 1 bags each **Date of Receipt:**- 17/03/2022 **Tested on:**- 21,22 & 23/03/2022 **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968 Tested by:- Mrs. R.R.Kadam A. E. Sample:Sand,20mm, O.S. N:- 194, 195, 197,198 & 220 /R.K Lab. Sample No.:- 3342 To 3346 12.5mm size aggrt., Cement, Laterite Stone. **R E P O RT 02 OF 02** 35.00kg/cm² 5. Laterite stone A) Compressive strength test: i) $36.73 \text{ Kg}/\text{cm}^2$ ii) $40.77 \text{ Kg}/\text{cm}^2$ iii 39.81 Kg $/cm^2$ **39.10** Kg/cm² Avg. **Remark**: - The average Compressive strength achieved is **11.72%More** than the specified value of **35.00** Kg/cm². B) Water Absorption Test. i) 10.49 % ii) 11.11 % iii) 10.86 % Avg. 10.09 % 12.00 % **Remark**: The average water absorption is **10.82 %, less than** the maximum permissible limit of **12.00%**.

Copy to: 1. The Assistant Engineer, SDII, WDI, WRD, Mapusa, Bardez – Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D.I, WRD, Porvorim – Goa

4. Q.C. Lab file 5. Bill File.

Assistant Engineer