GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/Aggr-T-113, 114/Lab/ 340/2021-22 Dated: - 25 / 03 / 2022. Laboratory: Bicholim

Sand -T:- 5261. Cement-T:- 1344.

Sub Div: V (QC)/WRD/Bicholim Goa.

<u>Sub:</u>- Construction of protection wall of existing nalla from NH 17 road to Damodar Morajkar house at Tar Bastora in Aldona Constituency.

Ref to requisition No:- SDII/WDI/WRD/F.24/21-22/481

Dated :- 17/03/2022

Qty. Received: 1 bags each **Date of Receipt:** 17/03/2022 **Tested on:** 22 & 23/03/2022 **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

Sample: Sand, 20mm, O.S. N:- 222, 223, 241 & 221 /R.K Lab. Sample No.:- 3372 To 3375 Tested by:- Mrs. R. R. Kadam A.E.

12.5mm size aggrt., Cement

Qty. rep. –.

REPORT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permis	ssible	Remarks
1.	20.00 mm Size Aggregate:	Particle size distribution:	It is single sized aggre	gate of 20 mm nominal size.	(Qty. rep	m ³)
2.	12.5 mm Size Aggregate:	Particle size distribution:		ggregate of 12.5 mm nominal size	. (Qty. rep.	m^{3})
				ith 12.5 mm aggregates at the ra		y weight; it is
		satisfying th	e required criteria for g	graded aggregate of 20 mm nom	iinal size.	
3.	Coarse Sand:	i) Silt & Cl	lay by S.A. method :-	5.20%		
	(L.S.No.3374)	ii) Silt by s	sedimentation : -	4.76%		
		iii) Finenes	ss Modulus : -	2.35%		
		iv) Grading	g Zone : -	II		
	To be used for RE	MARK: The observed resu	ilts are within the perm	issible limits of the coarse sand.		
4.	Cement :	i) Fi	neness of Cement :	: 1.26% (It should	not be more	e than 10%)
	J.K. Cement, bearing IS:2	69 ii) C	onsistency of cement:	30.00% (It should be in the no	eighborhoo	d of 35%)
	Ordinary Portland cement, iii) I		nitial Setting Time :	150 minutes (It should no	ot be less tha	an 30 minutes)
				207 1 11		·

Manuf. date: W,M-Invisible, Year -2022

iv) Final Setting Time CM/L =

: 295 minutes -- (It should not be more than 600 minutes)

Copy to: 1. The Assistant Engineer, SDII, WDI, WRD, Mapusa, Bardez – Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

To be used for **REMARK**: The observed results are within the permissible limit for **Ordinary Portland cement**.

- 3. Copy Submitted to The Executive Engineer, W.D.I, WRD, Porvorim Goa
- 4. Q.C. Lab file 5. Bill File.