GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/Aggr-T- 319,320/Lab/56/2023-24 Dated:-12/05/2023.

Laboratory: Bicholim-Goa

Sand -T:- 5388. Cement-T:- 1445.

Sub Div: V (QC)/WRD/Bicholim Goa.

Sub:- Construction of retaining wall on existing nallah from Bhatlekar house to Sahadev Kalangutkar house on both sides in ward No IX at Donwaddo, Salvador do Mundo in Porvorim Constituency.

Ref to requisition No:- WRD/MI/WDI/SDI/F.57/23-24/37 Dated :- 28/04/2023

Qty. Received: 1 bags each **Date of Receipt:** - 05/05/2023 **Tested on**: - 08,10,11 & 12/05/2023. **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

Sample: Sand, 20mm, O.S. NO:- 818,819,841,795/SS. Lab. Sample No:- 7046 to 7049 Tested by:- Mrs. S. B. Naik Shirodkar J.E.

12.5mm size Aggr, and Cement

REPORT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permi	ssible	Remarks
1.	20.00 mm Size Aggregate: I	Particle size distribution:	It is single sized aggr	egate of 20 mm nominal size.	(Qty. rep. –	m ³)
2.	12.5 mm Size Aggregate: I	Particle size distribution:	It is not single sized a	aggregate of 12.5 mm nominal size.	(Qty. rep. –	$ m^3$)
	<u>REMARK</u> : After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:1</u> by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.					
3.	Coarse Sand:	i) Silt & Clay by	S.A. method :- 5.80%			
	(L.S.No.7048)	,	entation :- 4.87%			
	,	iii) Fineness Moo				
		iv) Grading Zone	e :- II			
		REMARK: The o	bserved results are wit	thin the permissible limits of the C	Coarse sand.	
4.	Cement:			1.29% (It should no		n 10%)
	Jyoti 43 Grade Cement, bearing IS:269 ii) Cons		sistency of cement :- 32.50% (It should be in the neighborhood of 35%)			35%)
			al Setting Time :- 140 minutes (It should not be less than 30 minutes)			*
	Manuf. date: W-Invisible,	· · · · · · · · · · · · · · · · · · ·	C	245 minutes (It should not be		,
	CM/L = 6894808	- ,, -	6			,
	Qty. rep. –.					
	To be used for - REMARK: The observed results are within the permissible limit for Ordinary Portland cement.					

Copy to: 1. The Assistant Engineer, SDI, WDI, WRD, Porvorim-Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, WDI, WRD, Porvorim-Goa.
- 4. Q.C. Lab file 5. Bill File.