## GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

TEST REPORT NO.: WRD/Q.C./F.6-4/AGGR-T-9705 & 9706, SAND-T: 5072& 5073, /LAB/ 176/2020-21 DT: 28 / 12/2020 Laboratory: Bicholim Goa.

CEMENT-T-1205 Sub Div: V (QC)/WRD/Bicholim Goa.

<u>Sub</u>: Construction of Barrage and up gradation of Raw Water Pumping Station at Ganjem on Madei River for Augmentation of Raw Water for Opa water works.

Part III Construction of bank protection wall on u/s of barrage at Ganjem.

**Ref to requisition No:** SDII/WDVI/WRD /WF.62/2020-21/333 Dated: 17-12-2020

**Qty. Received:** 1 bags each **Date of Receipt:** 22/12/2020 **Tested on:** 23, 24 & 25/12/2020 **Ref to Specification:** CPWD 2009, Vol. I&IS: 4031-4-1968

**Sample:** 20mm, 12.50 mm size aggrt, M.Sand, **O.S. No.** 4454,4455,4463,4470 & 4456 /SS **Lab. Sample No.** 9797 TO 9801 **Tested by**: Mrs. S.B. Naik Shirodkar, JE.

Coarse sand, Dalmia cement,

**REPORT 01 OF 02** 

Sr. No. Description of sample	<b>Tested for</b>	Results	Max. /Min. value permissibl	e Remarks	
1. 20 mm Size Aggregate:	Particle size distribution:	It is single sized aggrega	te of 20 mm nominal size. (Qty.	rep. $- m^3$ )	
2. <u>12.5 mm Size Aggregate</u> :	Particle size distribution:	It is not single sized aggr	regate of 12.5 mm nominal size. (Qty.	$rep m^3$ )	
REMARK: After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of 1.2 by weight: it is Satisfying the required criteria for					

<u>REMARK:</u> After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:2</u> by weight; it is Satisfying the required criteria for graded aggregate of 20 mm nominal size.

3. <u>Crushed. Sand:</u>
i) Silt & Clay by S.A. method : - 11.20% (Limit of Deleterious material is 15.00% for crushed sand)

ii) Silt by sedimentation : - 12.76% iii) Fineness Modulus : - 3.20 iv) Grading Zone : - I

**REMARK:** The observed results are within the permissible limits for crushed sand (Fine Aggregate) vide table 2 of IS 383: 2016(Clause 5.2.1).

**4.** Coarse Sand: i) Silt & Clay by S.A. method : - 5.40%

ii) Silt by sedimentation : - 5.68% iii) Fineness Modulus : - 2.53 iv) Grading Zone : - II

**REMARK:** The observed results are within the permissible limits of the coarse sand.

Copy to: 1. The Assistant Engineer, SDII, WDVI, WRD, Valpoi- Sattari Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D.VI, WRD, Bicholim Goa.
- 4. Q.C. Lab file 5. Bill File

## GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

TEST REPORT No.: WRD/Q.C./F.6-4/AGGR-T-9705 & 9706, SAND—T: 5072 & 5073, /LAB/ 1 /2020-21 DT: / 12/2020 Laboratory: Bicholim Goa.

CEMENT-T-1205 Sub Div: V (OC)/WRD/Bicholim Goa.

<u>Sub</u>: Construction of Barrage and up gradation of Raw Water Pumping Station at Ganjem on Madei River for Augmentation of Raw Water for Opa water works.

Part III Construction of bank protection wall on u/s of barrage at Ganjem.

**Ref to requisition No:** SDII/WDVI/WRD /WF.62/2020-21/333 Dated: 17-12-2020

**Qty. Received:** 1 bags each **Date of Receipt:** 22/12/2020 **Tested on:** 23, 24 & 25/12/2020 **Ref to Specification:** CPWD 2009, Vol. I&IS: 4031-4-1968

**Sample:** 20mm, 12.50 mm size aggrt, M.Sand, O.S. No. 4454,4455,4463,4470 & 4456 /SS **Lab. Sample No.** 9797 TO 9801 **Tested by:** Mrs. S.B. Naik Shirodkar, JE.

Coarse sand, Dalmia cement, R

**REPORT 01 OF 02** 

Sr. No. Description of sample Tested for	Results	Max. /Min. value permissible Remarks	
5. <u>Cement</u> :	i) Fineness of Cement	: 1.38 % (It should not be more than 10%)	
Dalmia cement, bearing IS:269	ii) Consistency of cement	: 32.00 % (It should be in the neighborhood of 35%)	
CM/L = 620002577	iii) Initial Setting Time	: 160 minutes (It should not be less than 30 minutes)	
Manuf. date: Week 50, Month Dec., Year' 2020.	iv) Final Setting Time	: 295 minutes (It should not be more than 600 minutes	
To be used for – Concrete mix 1:1.5:3.			
DEMARK WILLIAM I I 141. 41.		P. O. January	

**REMARK:** The observed results are within the permissible limit for Ordinary Portland cement.

Copy to: 1. The Assistant Engineer, SDII, WDVI, WRD, Valpoi- Sattari Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D.VI, WRD, Bicholim Goa.
- 4. Q.C. Lab file
- 5. Bill File

**Junior Engineer** 

**Assistant Engineer**