## GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

TEST REPORT NO.: WRD/Q.C./F.6-4/AGGR-T-9663 & 9664, SAND-T: 5044 & 5045, /Lab/ 132 /2020-21 DT: 11/ 11//2020 CEMENT-T-1184 & 1185

<u>Laboratory</u>: Bicholim

Sub Div: V (QC)/WRD/Bicholim Goa.

<u>Sub</u>: Construction of Barrage and up gradation of Raw Water Pumping Station at Ganjem on Madei River for Augmentation of Raw Water for Opa water works.

Part III Construction of bank protection wall on u/s of barrage at Ganjem.

**Ref to requisition No:** SDII/WDVI/WRD /WF.62/2020-21/203 Dated: 28-09-2020

**Sample:** 20mm, 12.50 mm size aggrt, M.Sand, O.S. No. 4174,4175,4191,4192,4204 & 4193 /SS **Lab. Sample No.** 9468 TO 9473 **Tested by**: Mrs. S.B. Naik Shirodkar, JE.

Coarse sand, Dalmia & J.K. cement,

**REPORT 01 OF 02** 

Sr. No. Description of sample	<b>Tested for</b>	Results	Max. /Min. value perm	issible	Remarks			
1. 20 mm Size Aggregate:	Particle size distribution:	It is single sized aggrega	te of 20 mm nominal size.	$(Qty. rep m^3)$	)			
2. 12.5 mm Size Aggregate:	Particle size distribution:	It is not single sized agg	regate of 12.5 mm nominal size.	$(Qty. rep m^3)$				
RFMARK. After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of 1.2 by weight: it is Satisfying the required criteria for								

<u>REMARK:</u> After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:2</u> by weight; it is Satisfying the required criteria for graded aggregate of 20 mm nominal size.

i) Silt & Clay by S.A. method : - 10.60% (Limit of Deleterious material is 15.00% for crushed sand)
ii) Silt by sedimentation : - 11.36%
iii) Fineness Modulus : - 3.18
iv) Grading Zone : - I

REMARK: The observed results are within the permissible limits for crushed sand (Fine Aggregate) vide table 2 of IS 383: 2016(Clause 5.2.1).

4. Coarse Sand:

i) Silt & Clay by S.A. method : - 4.80%

ii) Silt by sedimentation : - 5.43%

iii) Fineness Modulus : - 2.18

iv) Grading Zone : - III

**REMARK:** The observed results are within the permissible limits of the coarse sand.

Copy to: 1. The Assistant Engineer, SDII, WDVI, WRD, Valpoi- Sattari Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D.VI, WRD, Bicholim Goa.
- 4. Q.C. Lab file 5. Bill File

## **GOVERNMENT OF GOA QUALITY CONTROL LABORATORY** WATER RESOURCES DFEPARTMENT

TEST REPORT NO.: WRD/Q.C./F.6-4/AGGR-T-9663 & 9664, SAND-T: 5044 & 5045, /LAB/ 132 /2020-21 DT: 11/ 11//2020 Laboratory: Bicholim CEMENT-T-1184 & 1185

Sub Div: V (OC)/WRD/Bicholim Goa.

Sub: Construction of Barrage and up gradation of Raw Water Pumping Station at Ganjem on Madei River for Augmentation of Raw Water for Opa water works.

Part III Construction of bank protection wall on u/s of barrage at Ganjem.

**Ref to requisition No:** SDII/WDVI/WRD /WF.62/2020-21/203 Dated: 28-09-2020

**Sample:** 20mm, 12.50 mm size aggrt, M.Sand, **O.S. No.** 4174,4175,4191,4192,4204 & 4193 /SS **Lab. Sample No.** 9468 TO 9473 **Tested by**: Mrs. S.B. Naik Shirodkar, JE.

Coarse sand, Dalmia & J.K. cement.

REPORT 02 OF 02

	<u> </u>					
Sr. No.	Description of sample	Tested for	Results		Max. /Min. value permissible	Remarks
5.	Cement:		i) Fineness of Cement	: 1.27 %	(It should not be more than	10%)
Da	lmia cement, bearing IS:269		ii) Consistency of cement	: 33.00 °	% (It should be in the neighborhood of 35	5%)
CM	M/L = 620002577		iii) Initial Setting Time	: 185 mi	nutes (It should not be less than 30 m	ainutes)
Manuf. date: Week 41, Month 09, Year' 2020.		iv) Final Setting Time	: 315 minutes (It should not be more than 600 minutes			
To	be used for – Concrete mix	1:1.5:3.				
RE	MARK: The observed results	are within the p	ermissible limit for Ordina	ary Portla	nd cement.	
6.	<b>Cement:</b>		i) Fineness of Cement	: 1.19 %	(It should not be more than	10%)
J.K	L. cement, bearing IS:269		ii) Consistency of cement	: 30.00	(It should be in the neighborhood of 35	5%)

CM/L = 0003401033

iii) Initial Setting Time : 140 minutes ---- (It should not be less than 30 minutes)

Manuf. date: Week 42, Month 10 Year'2020.

iv) Final Setting Time : 255 minutes -- (It should not be more than 600 minutes

To be used for – Concrete mix 1:1.5:3.

**REMARK:** The observed results are within the permissible limit for Ordinary Portland cement.

Copy to: 1. The Assistant Engineer, SDII, WDVI, WRD, Valpoi- Sattari Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D.VI, WRD, Bicholim Goa.
- 4. O.C. Lab file
- 5. Bill File