GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

		v	ALEN RESOURCE		
<u>Test R</u>	eport No.: WRD/Q.C./F.6	-4/Aggr-T- 9885, 9886 /L	ab/ 181 /2021-22 I	Dated: 08/10/2021. Laboratory: Bicholim	
Sand –T: 5780. Cement-1280 <u>Sub Div</u> : V (QC)/WRD/Bicholim Goa.					
Sub:- Construction of road side protection wall near old pump house and CADA garage at T.I.P complex Karaswada Bardez-Goa.					
<u>Ref to requisition No</u> :-MI/SDIII/WDVIII/WRD/WF.79/2021-22/169 Dated: 30/09/2021.					
<u>Oty. Received</u>: 1 bags each <u>Date of Receipt</u>: 04/10/2021 <u>Tested on</u> : 04,06 & 07/10/2021 <u>Ref to Specification</u> : CPWD 2009, Vol. I&IS:4031-4-1968					
Sample:	Sand,20mm, <u>O.S. N:-</u> 6983,	6984,6989,6990/SS <u>Lab</u>	. Sample No.: 2241 To	2244 Tested by : Mrs. Shirodkar.JE.	
12.5mm	size aggrt., Cement				
R E P O RT 01 OF 01					
Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	20 mm Size Aggregate:	Particle size distributio	e		(m^3)
2.	<u>12.5 mm Size Aggregate</u> : Particle size distribution: It is not single sized aggregate of 12.5 mm nominal size. (Qty. rep. m^3)				
		REMARK: After ble	nding 20 mm aggrega	te with 12.5 mm aggregates at the ratio of <u>1:1</u>	by weight: it is
satisfying therequired criteria for graded aggregate of 20 mm nominal size.					
3.	Sand:	i) Silt & Clay by S.A. r	nethod : - 5.40%		
	(L.S.No.2243)	ii) Silt by sedimentation			
	· · · · ·	iii) Fineness Modulus	: - 2.14		
		iv) Grading Zone	: - III		
	To be used for REMARK: The observed results are within the permissible limits of the coarse sand.				
4.	Cement:		ineness of Cement	: 1.04% (It should not be more	e than 10%)
			i) Consistency of cement : 31.50% (It should be in the neighborhood of 35%)		
			ii) Initial Setting Time : 190 minutes (It should not be less than 30 minutes)		
	5		iv) Final Setting Time : 345 minutes (It should not be more than 600 minutes)		
	CM/L = 6894808				
	Qty. rep. –.				
		concrete REMARK .	The observed results	are within the permissible limit for Ordinary	Portland cement
				are meaning permissione mine for Orumary	

Copy to: 1. The Assistant Engineer, SDIII, WDVIII, WRD, Karaswada-Bardez – Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D. VIII, WRD, Karaswada-Bardez – Goa

4. Q.C. Lab file 5. Bill File.

Assistant Engineer