GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Sub</u>: Desilting of Rivulets/Poi, Agriculture fields and reconstruction of existing sluice in Savat Khazan and Kharat Khazan fields at Shirgao in Bicholim Taluka.

Sub Est.III:-Reconstruction of sluice (NaviManas) in Kharat Khazan at Shirigao village in Bicholim Taluka.

Ref to requisition No:-F.36/SDIII/WDVI/WRD/2021-22/08 Dated: 12/04/2021.

<u>Sample</u>:Sand,20mm, <u>O.S. No.</u>5929,5930,5948& 5932/SS <u>Lab. Sample No</u>.: 1212 To 1215 <u>Tested by</u>: Mrs. Shirodkar.JE.

12.5mm size aggrt., Cement REPORT 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	20 mm Size Aggregate:	Particle size distribution:	It is single sized	aggregate of 20 mm nominal size. (Qt	ty. rep. m^3)
2.	12.5 mm Size Aggregate:	Particle size distribution:	It is not single s	ized aggregate of 12.5 mm nominal size. (Q	2ty. rep m3)

<u>REMARK</u>: After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of 1:1 by weight; it is satisfying therequired criteria for graded aggregate of 20 mm nominal size.

i) Silt & Clay by S.A. method : - 4.20% (L.S.No.1214) ii) Silt by sedimentation : - 5.00% iii) Fineness Modulus : - 2.50 iv) Grading Zone : - II

REMARK: The observed results are within the permissible limits of the coarse sand.

4. <u>Cement</u>: i)Fineness of Cement : 1.09% ----- (It should not be more than 10%)

Ultratech.Cement, bearing IS:269 ii) Consistency of cement : 32.50% (It should be in the neighborhood of 35%)

Ordinary Portland cement, iii) Initial Setting Time : 170 minutes ---- (It should not be less than 30 minutes)
Manuf. date:Week12, Month 03, Year'2021 iv) Final Setting Time : 320 minutes --- (It should not be more than 600 minutes)

CM/L = 7171769

Qty. rep. -<u>--</u>.

To be used for -PCC& RCC work. REMARK: The observed results are within the permissible limit for Ordinary Portland cement.

Copy to: 1. The Assistant Engineer, SDIII, WDVI, WRD, Mulgao – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D.VI, WRD, Bicholim Goa
- 4. Q.C. Lab file 5. Bill File.