GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

Test Report No.: WRD/Q.C./F.6-4/Aggr-T-9612, 9613 /Lab/ 24 /2020-21

Dated: 23/05/2020.

<u>Laboratory</u>: Bicholim

Sand -T: 5020 & Cement T: 1165.

Sub Div: V (QC)/WRD/Bicholim Goa.

<u>Sub</u>: Improvement to Minor 1 of B3 Distributory of RBMC of TIP by Providing RCC lining from ch. 0.850 km to 1.425 km at Ozari in V.P. Ozari in Pernem Taluka from ch. 0.775 kms to 1.425 kms at Ozari in Pernem Taluka.

Ref to requisition No: SDIII/WDVII/WRD/F. 197/2020-21/32 Dated: 15/05/2020.

Qty. Received: 1 bags each **Date of Receipt**: 16/05/2020 **Tested on**: 19, 20 & 21/05/2020 **Ref to Specification:** CPWD 2009, Vol. I & IS:4031-4-1968

Sample: Sand, 20mm, O.S. No. 3624, 3625, 3648 & 3636 / SS Lab. Sample No.: 8694 To 8697 Tested by: Mrs. S.B. Naik Shirodkar, JE.

12.5mm size aggrt, & Cement

REPORT 01 OF 01

No. Description	n of sample	Tested for		Results	Ma	x./Min. value permis	sible	Remarks
1. 20 mm Size A 2. 12.5 mm Size		article size distribution: article size distribution:	It is It is	single sized aggr not single sized a	regate of 20 mm aggregate of 12.	nominal size. (Q 5 mm nominal size. (Q	oty. rep. – Oty. rep. –	m ³)
	REMA	ARK: After blending 2 satisfying the re-				tes at the ratio of <u>1:2</u> 20 mm nominal size.		it is
3. <u>Sand:</u>	i) Silt &	Clay by S.A. method	: - 5.2	0%				
Sand: (L.S.No.8583)		Clay by S.A. method y sedimentation						
	ii) Silt b	y sedimentation		6%				

4. <u>Cement</u>:

i) Fineness of Cement

: 1.03 % ----- (It should not be more than 10%)

Bharati cement, bearing IS:269 Ordinary Portland cement,

ii) Consistency of cement

: 32.50% (It should be in the neighborhood of 35%)

Manuf. date: Week --, Month --, Year' 2020.

iii) Initial Setting Time iv) Final Setting Time

: 145 minutes ---- (It should not be less than 30 minutes) : 270 minutes -- (It should not be more than 600 minutes)

CM/L = 4578077

Qty. rep. –_____

To be used for – PCC 1:1.5:3 for Lining. **REMARK: The observed results are within the permissible limit for Ordinary Portland cement.**

Copy to: 1. The Assistant Engineer, SDIII, WDVII, WRD, Dhargal, Pernem – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D.VII, WRD, Dhargal, Pernem Goa.
- 4. Q.C. Lab file

5. Bill File.