## GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.</u>: WRD/Q.C./F.6-4/ Sand –T: 5175. Cement-1276 /Lab/162/2021-22 Dated: 20/07/2021. <u>Laboratory</u>: Bicholim

Sub Div: V (QC)/WRD/Bicholim Goa.

<u>Sub</u>: Construction of Septic tank to C-type quarter at TIP complex at Karaswada Bardez Taluka.

**Ref to requisition No:-** SDIII/WDVIII/WRD /W.F.77/21-22/92 Dated: 08/07/2021.

**Qty. Received:** 1 bags each **Date of Receipt**: 15/07/2021 **Tested on**:17,18,19/07/2021 **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

Sample: Sand, Cement, O.S. No. 6863, 6854/SS Lab. Sample No.: 2127 & 2128 Tested by: Mrs. Shirodkar. JE.

REPORT 01 OF 01

Sr. No.	Description of sample Tested for		Results	Max. /Min. value permissible	Remarks
1.	Sand:	i) Silt & Clay by S.A. method	: - 4.20%		
	(L.S.No.2127)	ii) Silt by sedimentation	: - 5.68%		
		iii) Fineness Modulus	: - 2.15		
		iv) Grading Zone	: - III		
		<b>REMARK:</b> The obser	ved results are within the peri	nissible limits of the coarse sand.	
2.	<b>Cement:</b>		i)Fineness of Cement	: 1.08% (It should not b	be more than 10%)
	Ultratech.Cement, bearing IS:269		ii)Consistency of cement	: 32.00% (It should be in the neighborhood of 35%)	
	Ordinary Portland cement,		iii)Initial Setting Time	: 185 minutes (It should not be less than 30 minutes)	
	Manuf. date: Week 22, Month 06, Year'2021.		,	: 330 minutes (It should not be mo	<i>'</i>
	CM/L =7088883			(	,
	Qty. rep. –.	<del></del>			
	To be used for -1:2:4 & 1:1.5:3 Mix Concrete <b>REMARK: The observed results are within the permissible limit for Ordinary Portland cer</b>				

Copy to: 1. The Assistant Engineer, SDIII, WDVIII, WRD, Karaswada-Bardez – Goa.

- 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim Goa for kind information.
- 3. Copy Submitted to The Executive Engineer, W.D.VIII, WRD, Karaswada-Bardez Goa
- 4. Q.C. Lab file 5. Bill File.