## GOVERNMENT OF GOA QUALITY CONTROL LABORATORY WATER RESOURCES DFEPARTMENT

<u>Test Report No.: WRD/Q.C./F.6-4/Aggr-T- 9803, 9804 /Lab/318/2020-21 Dated: 26/ 03/2021.</u> Sand –T: 5128. Cement-1238 <u>Laboratory</u> : Bicholim Goa.						
Sand –T: 5128. Cement-1238 <u>Sub</u> :Construction of Branches 1, 2 & 3 and field channels of Bastora Minor I-offtaking at Ch.33.610 km of LBMC of TIP at Bastora village Bardez Taluka.						
<b>Ref to requisition No:-</b> SDIII/WDVIII/WRD /W.F.52/20-21/317 Dated: 12/03/2021.						
<b>Oty. Received:</b> 1 bags each <b>Date of Receipt</b> : 18/03/2021 <b>Tested on</b> : 19&20/03/2021 <b>Ref to Specification:</b> CPWD 2009, Vol. I&IS:4031-4-1968						
Sample:Sand,20mm, O.S. No. 5545,5546,5547 & 5489/SS Lab. Sample No.: 922 To 925 Tested by: Mrs. S. B. Naik Shirodkar.JE.						
12.5mm size aggrt., Cement <b>R E P O RT 01 OF 01</b>						
Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks	
			<b>.</b>		3,	
1.	<b><u>20 mm Size Aggregate</u>:</b> Particle size distribution: It is single sized aggregate of 20 mm nominal size. (Qty. rep. $m^3$ )					
2.	<u><b>12.5 mm Size Aggregate</b></u> : Particle size distribution: It is not single sized aggregate of 12.5 mm nominal size. (Qty. rep. $m^3$ )					
	<u>REMARK</u> : After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of <u>1:1</u> by weight; it is					
	satisfying therequired criteria for graded aggregate of 20 mm nominal size.					
3.	Sand:i) Silt & Clay by S.A. method: - 5.40%(L.S.No.924)ii) Silt by sedimentation: - 5.81%iii) Fineness Modulus: - 2.184					
	iv) Gra					
	<b><u>REMARK</u></b> : The observed results are within the permissible limits of the coarse sand.					
4.	<u>Cement</u> :		i)Fineness of Cement	: 1.03% (It should not be	more than 10%)	
	JK .Cement, bearing I	S:269	ii) Consistency of ceme	nt: 32.00% (It should be in the neighbo	rhood of 35%)	
	Ordinary Portland cen	nent,	iii) Initial Setting Time	: 175 minutes (It should not be	less than 30 minutes)	
	Manuf. date: Week <u>11</u> , Month <u>03</u> , Year' <u>2021</u> .		iv) Final Setting Time	: 300 minutes (It should not be n	nore than 600 minutes)	
	CM/L = <u>0003401033</u>					
	Qty. rep. –.					
To be used for -1:3:6&1:2:4 Mix Concrete <b>REMARK: The observed results are within the permissible limit for Ordinary Portland cemen</b>						
Convitor 1. The Assistant Engineer SDIIL WDVIII WDD Koregwede Dordez. Con						

Copy to: 1. The Assistant Engineer, SDIII, WDVIII, WRD, Karaswada-Bardez – Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, W.D.VIII, WRD, Karaswada-Bardez - Goa

4. Q.C. Lab file 5. Bill File.

**Assistant Engineer**